Grantee: Vermont

Grant: B-13-DS-50-0001

April 1, 2017 thru June 30, 2017 Performance Report



Grant Number: Obligation Date: Award Date:

B-13-DS-50-0001

Grantee Name: Contract End Date: Review by HUD:

Vermont Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$17,932,000.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$17,932,000.00

Total Budget: \$17.932.000.00

Disasters:

Declaration Number

FEMA-4043-VT

Narratives

Disaster Damage:

Tropical Storm Irene and the other flooding events of 2011 and 2012 had an unprecedented impact on Vermont. Nothing since the Great Flood of 1927 so devastated the state. Damage was severe and widespread. Six Vermonters lost their lives. Fifty thousand homes lost power. More than 3500 homes were damaged or destroyed displacing 1500 families. Transportation and public infrastructure were decimated. Of Vermont's 251 cities and town, 225 reported damage to their municipal infrastructure. In excess of 300 businesses sustained losses and the agricultural impacts included 20,000 acres of flooded farmland, lost crops and livestock. The largest state office complex was overrun by flood waters forcing the evacuation of state employees and clients of Vermont State Hospital. Several state agencies and 1500 workers were displaced.

Nonetheless, more work remains to be done. FEMA and SBA data were the primary sources for identifying unmet needs to be addressed by the state's first allocation. At this point in the recovery of Vermont's individuals, households, businesses and communities, much more specific information is available on the remaining needs that are eligible for CDBG-DR funding and cannot be met by other sources. The proposed uses of the second allocation are based on the following:

- More than 60 letters of interest from eligible entities for proposed projects.
- A public hearing and public comment.
- DHCD's experience administering CDBG-DR I
- Ongoing communication with and reports from state agencies, the Irene Recovery Office, disaster case managers, municipalities, long term recovery committees, regional planning commissions, regional development corporations, and housing nonprofits.
- Need to use and build local capacity to apply and administer CDBG-DR funds in compliance with HUD requirements.

To this information the State applied the overarching goals of meeting the most pressing needs, maximizing benefits, leveraging other sources and rebuilding stronger and safer. ThisAction Plan also proposes uses that meet HUD's requirement that the funds be directed to the most impacted counties – Washington, Windsor and Windham. It outlines activities that ensure the primary beneficiaries are low and moderate income populations and can be completed within the required two year timeframe.

Recovery Needs:

The Agency asked HUD to obligate only \$13,232,000 or approximately 74% of the total \$17,932,000 in CDBG-DR2 funds allocated to Vermont at this time. As projects get underway, the Agency will amend this Partial Action Plan and request that HUD obligate the additional funds, thus starting a new two year expenditure timeline for the additional funds requested.

This plan proposes activities and a method of distribution based on the following assessment of unmet needs in the areas of housing, economic recovery and infrastructure. The analysis focuses on the needs of low and moderate income persons in the most severely impacted counties. (CDBG-DR II funds may be used to address disaster needs in any county that received a disaster declaration but HUD requires that no less than 80% of the allocation be used in Washington, Windsor and Windham.) It also considers HUD requirements regarding eligible activities and the two year expenditure period. Sources relied upon for this



assessment include more than 60 project proposals submitted to DHCD in response to a request for letters of interest based on remaining needs and CDBG-DR eligibility criteria. This request was distributed widely to municipalities, state and local officials and organizations engaged in recovery efforts, DHCD's partner agencies, and through the Department's distribution lists for its ongoing CDBG program, the Vermont Community Development Program.

DHCD received indications of interest for approximately \$43 million in projects, - more than twice the \$17.9 million available. CDBG-DR II will be used for longer term recovery and resilience efforts. As noted earlier, existing sources are insufficient to meet the remaining need to relocate and redevelop impacted affordable housing out of floodplains. The most urgent of these projects is a public housing authority property in Brattleboro, which provides 80 units of affordable housing for the elderly and disabled. It was severely damaged by Irene and remains in harm's way. It is a high priority for the Brattleboro Housing Authority, the community and the State to address this life and safety issue by redeveloping the units outside of the flood hazard area. This plan includes substantial funding (\$5 million) for this critical project. The State was very fortunate in that the other Public Housing Authorities did not suffer any damage as a result of Tropical Storm Irene or the other Storms listed in the Federal Register for this allocation.

Based on data collected by its disaster recovery coordinator, the Vermont Agency of Agriculture estimates remaining needs related to agricultural impacts at approximately \$2 million. This Action Plan proposes dedicating \$3 million for business assistance which will include grants for farms.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$17,932,000.00
Total Budget	\$0.00	\$17,932,000.00
Total Obligated	(\$76,647.00)	\$17,855,353.00
Total Funds Drawdown	\$1,484,399.00	\$15,098,008.53
Program Funds Drawdown	\$1,484,399.00	\$15,098,008.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,484,398.00	\$15,098,007.53
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$350,776.00	\$17,357,040.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		65.27%
Overall Benefit Percentage (Actual)		68.22%
Minimum Non-Federal Match	\$0.00	\$17,357,040.00
Limit on Public Services	\$2,689,800.00	\$0.00
Limit on Admin/Planning	\$3,586,400.00	\$804,378.53
Limit on State Admin	\$896,600.00	\$804,378.53
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective Target Actual Low/Mod \$8,966,000.00 \$11,118,537.50



Overall Progress Narrative:

Please note we are submitting the Quarterly report as of August 1, 2017 due to the Field Office delay in not approving the Action Plan until August 1, 2017.

With the granting of the extension from HUD for some of the DR2 funded projects, this quarter was a busy time of executing Amended Grant Agreements. Staff continued to be busy with technical assistance visits with the Town of Northfield, the Town of Waitsfield, the Town of Hancock, the Town of Cambridge, the Town of Stockbridge, and the Town of West Windsor.

Some projects, like the Town of West Windsor's Sewer Construction Project, were for the most part completed during late winter, but the Town had yet to draw all the funds and conduct a Final Public Hearing. For those projects now completed with all funds drawn, Final Program Reports have been submitted and the Agency of Commerce & Community Development staff are working to review the Reports and issue Final Program Report Clearance letters. In some cases, the Certificate of Program Completion cannot be issued due to pending Single Audits.

During this quarter, there were also new projects created in the Action Plan to account for the additional extensions approved by HUD. Those included the RD1 E2 Buyouts-HMGP Match and non-eligible FEMA E2 and the RD-1 E2 Brattleboro Housing Authority. The new Activities were set up with the unexpended funds from the original projects/activities to separate them from the previously approved extensions.

Vermont's construction season is in full swing now and almost all the projects remaining have begun work and will be working furiously through the late fall to complete as much as possible before winter. There should only be about 4-6 municipal infrastructure projects and the buyouts pending after the end of next Quarter.

In addition, staff was preparing for the HUD monitoring visit of July 19-21, 2017 gathering documents, policies and procedures and forwarding to the HUD staff to review prior to the actual onsite visit.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
RD-1 Brattleboro Housing Authority, RD-1 Brattleboro	\$0.00	\$5,463,553.00	\$5,463,553.00
RD-1 Buyouts- HMGP Match and non-eligible FEMA, RD-1	\$0.00	\$860,389.00	\$860,389.00
RD-1 E2 Brattleboro Housing Authority, RD-1 E2 Brattleboro	\$0.00	\$76,647.00	\$0.00
RD-1 Economic Recovery, Flood Impacted Biz 2, RD-1	\$0.00	\$1,184,796.00	\$1,184,796.00
RD-1 Economic Recovery, Flood Impacted Businesses, RD-1	\$0.00	\$1,545,000.00	\$1,545,000.00
RD-1 Ladd Hall Limited Partnership, DR2RD-1-2012-	\$0.00	\$1,000,000.00	\$1,000,000.00
RD-1 Municipal Infrastructure Recovery and Repair, RD-1	\$0.00	\$1,365,404.00	\$1,365,404.00
RD-1 State Administration, RD-1 State Administration	\$0.00	\$596,600.00	\$596,600.00
RD-2 BHA Red Clover E2, RD-2 BHA Red Clover	\$0.00	\$111,380.00	\$0.00
RD-2 Brattleboro Housing Authority CONTINUATION, RD-2	\$0.00	\$0.00	\$0.00
RD-2 Buyouts HMGP Match and non-eligible FEMA, RD-2	\$0.00	\$300,000.00	\$0.00
RD-2 Muni Infrastructure Recovery & Repair, RD-2 Muni	\$1,104,763.00	\$3,988,620.00	\$2,514,575.00
RD-2 State Administration, RD-2 State Administration	\$19,723.00	\$300,000.00	\$207,778.53
RD1 E2 Buyouts-HMGP Match and non-eligible FEMA E2,	\$359,913.00	\$1,139,611.00	\$359,913.00



Activities

Project # / Title: RD-1 Brattleboro Housing Authority / RD-1 Brattleboro

Grantee Activity Number: RD-1-E Red Clover IG-00005

Activity Title: RD-1-Extension BHA's Red Clover Housing Project

Activitiy Category:

Construction of new housing

Project Number:

RD-1 Brattleboro Housing Authority

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD-1 Brattleboro Housing Authority

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Red Clover Commons Limited Partnership

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$3,940,544.00
Total Budget	(\$188,027.00)	\$3,940,544.00
Total Obligated	(\$188,027.00)	\$3,940,544.00
Total Funds Drawdown	\$0.00	\$3,940,544.00
Program Funds Drawdown	\$0.00	\$3,940,544.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,940,544.00
Red Clover Commons Limited Partnership	\$0.00	\$3,940,544.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$5,451,567.00

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

This project will fund the replacement housing for the Brattleboro Housing Authority, Melrose Terrace, that is located in a Floodplain. Melrose Terrace was severely impacted during Tropical Storm Irene and all the residents had to be temporarily relocated. This replacement housing will provide for a long-term sustainable scenario for the tenants and the Housing Authority. HUD Officials have been working in tandem with the State and the Housing Authority to ensure the success of this project and to ensure the necessary funding. The Brattleboro Housing Authority has teamed with one of the State's largest and most experienced housing developers, Housing Vermont, to assist with the New Market Tax Credit Program and other equity features.

Location Description:



Red Clover Commons is located at 464 Canal Street, Brattleboro, VT. The site in hear the hospital, the main grocery store, pharmacy, and all necessary amenities to support the tenants are within walking distance.

Activity Progress Narrative:

Funds in this Activity have been deallocated (\$188,027.00) and moved to a new Activity, RD-1-E2 Red Clover IG-00005 E2, which is a continuation of this project with an extension of time to complete the project.

No further progress will be reported in this Activity but all progress will now be reported under the RD-1-E2 Red Clover IG-00005 E2 Activity. All beneficiaries have been reported under this Activity and there will be no further beneficiaries to report as all outstanding work to be performed under the grant is related to the demolition of flood-impacted properties.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	55/0	0/55	55/55	100.00	
# Renter Households	0	0	0	55/0	0/55	55/55	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Red Clover IG-2014-00005 RD-1
Activity Title: BHA's Red Clover Housing Project

Activitiy Category:

Construction of new replacement housing

Project Number:

RD-1 Brattleboro Housing Authority

Projected Start Date:

12/10/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Brattleboro Housing Authority

Projected End Date:

12/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Red Clover Commons Limited Partnership

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,523,009.00
Total Budget	\$0.00	\$1,523,009.00
Total Obligated	\$0.00	\$1,523,009.00
Total Funds Drawdown	\$0.00	\$1,523,009.00
Program Funds Drawdown	\$0.00	\$1,523,009.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,523,009.00
Brattleboro Development Credit Corporation	\$0.00	\$0.00
Red Clover Commons Limited Partnership	\$0.00	\$1,523,009.00
State of Vermont Agency of Commerce & Community	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$2,016,334.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Red Clover Commons Limited Partnership	Construction of new housing	RD-1 Brattleboro Housing Authority	RD-1-E Red Clover IG- 00005	RD-1-Extension BHA's Red Clover Housing Project	General Account

Activity Description:

This activity is to fund replacement housing for the Brattleboro Housing Authority, Melrose Terrace that is located in a Floodplain and was severely impacted during Tropical Storm Irene where all the residents had to be temporarily relocated. This replacement housing will provide for a long-term sustainable scenario for the tenants and the Housing Authority. HUD Officials have been working in tandem with the State and the Housing Authority to ensure the success of this project to secure the necessary funding. The Brattleboro Housing Authority has teamed with one of the State's largest most experienced housing developers, Housing Vermont, to assist with the New Market Tax Credit Program and other equity features.

Location Description:

Red Clover Commons - off State Route 5 in Brattleboro. 464 Canal Street, Brattleboro, VT 05301. This site is near



the hospital, the main grocery store and pharmacy, with all amenities to support the tenants within walking distance.

Activity Progress Narrative:

This Activity is closed and all progress is now being reported under the RD-1-E2 Red Clover IG-0-00005 E2 Activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1 Buyouts- HMGP Match and non-eligible FEMA / RD-1

Grantee Activity Number: Buyouts Wash/Winds/Windh LMI RD-1 IG-00036

Activity Title: Buyouts Wash/Windsor/Windham LMI

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission



Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$22,162.00
Total Budget	\$0.00	\$22,162.00
Total Obligated	\$0.00	\$22,162.00
Total Funds Drawdown	\$0.00	\$22,162.00
Program Funds Drawdown	\$0.00	\$22,162.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,162.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$22,162.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Two Rivers Ottauquechee	Acquisition - buyout of residential properties	,	RD-1-E Res Buyouts Wash/Winds/Windh LMI		General Account
Regional Commission		non-eligible FEMA	IG-00036	- TRORC	

Activity Description:

CDBG-DR 2 funding combined with the previous CDBG-DR 1 allocation and state general funds through the Vermont Housing and Conservation Board will largely satisfy the remaining unmet needs for buyouts. By making this commitment, the state will maximize participation in the FEMA buyouts and at the same time assist those unable to access FEMA funding. This gives those most affected by flooding a better chance at full recovery and removes properties from danger and reduces future impacts from flooding, thus fostering responsible flood plain management.

CDBG-DR 2 funding will be used to assist communities and property owners meet the FEMA required 25% match and support FEMA-denied property buyouts at 75% of the pre-flood assessed property value statewide. In addition, a small portion of these funds will support Brownfield clean-up on buyout properties and land restoration, once the demo and clearance of the parcels has been completed, to provide community green space and/or limited recreational facilities in accordance with the deed restrictions to maintain in perpetuity any buyout property for a use that is compatible with open space, recreational, or wetlands management practices.

Location Description:

Washington, Windsor and Windham counties

Activity Progress Narrative:

This Activity is closed and progress is no longer being reported under this Activity. Further progress is being reported under RD-1-E2 Res Buyouts Wash/Winds/Windh LMI E2.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/4
# of Parcels acquired voluntarily	0	1/4
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/4

9



Beneficiaries Performance Measures

	This	This Report Period		Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	0/4	1/4	100.00
# Owner Households	0	0	0	1/0	0/4	1/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Commercial Buyouts Wash/Winds UR RD-1 IG-

00036

Activity Title: Commercial buyouts Washington/Windsor

counties UR

Activitiy Category:

Acquisition - general

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$29,619.00
Total Budget	\$0.00	\$29,619.00
Total Obligated	\$0.00	\$29,619.00
Total Funds Drawdown	\$0.00	\$29,619.00
Program Funds Drawdown	\$0.00	\$29,619.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$29,619.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$29,619.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Two Rivers Ottauquechee Regional Commission	Acquisition, construction,reconstruction on of public facilities	RD-1 Buyouts- HMGP Match and non-eligible FEMA	RD-1-E Commercial Buyouts Targeted UR IG-00036	RD-1-Extension Commercial Buyouts Target UR -TRORC	General Account

Activity Description:

For commercial property buyouts, funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these commercial properties to buy them out to clear the land to remain forever green space. Two Rivers Ottaquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the business owners, municipalities, and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.



Location Description:

Targeted counties of Washington and/or Windsor county

Activity Progress Narrative:

Progress is no longer being reported under this Activity. All further progress is now being reported under RD-1 E2 Commercial Buyouts Targeted UR E2 Activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-1-E Commercial Buyouts Targeted UR IG-

00036

Activity Title: RD-1-Extension Commercial Buyouts Target UR -

TRORC

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (Person)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$20,556.00
Total Budget	(\$449,825.00)	\$20,556.00
Total Obligated	(\$449,825.00)	\$20,556.00
Total Funds Drawdown	\$0.00	\$20,556.00
Program Funds Drawdown	\$0.00	\$20,556.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,556.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$20,556.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

For commercial property buyouts, funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total project costs of these commercial properties to buy them out and to clear the land to remain forever green space. Two Rivers Ottauquechee Regional Commission (TRORC) will serve as the lead organization to adminster the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the business owners, municipalities, and the HMGP. The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.

Location Description:

Commercial properties in Washington and Windsor Counties.

Activity Progress Narrative:



Due to HUD's granting of an extension of the funding for the Buyouts Program, this Activity was closed and \$449,825 in unexpended funds were moved to a new Activity, RD-1 E2 Commercial Buyouts Targeted UR E2.

As a result, no further progress will be reported in this Activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-1-E Res Buyouts Non-Target LMI IG-00036

Activity Title: RD-1-Extension Res Buyouts Non-Targeted LMI - TRORC

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$60,848.00
Total Budget	(\$17,116.00)	\$60,848.00
Total Obligated	(\$17,116.00)	\$60,848.00
Total Funds Drawdown	\$0.00	\$60,848.00
Program Funds Drawdown	\$0.00	\$60,848.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,848.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$60,848.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total projects costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space. Two Rivers Ottauquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the HMGP. The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.

Location Description:

Residential buyouts in any county other than Washington, Windsor, and Windham counties.

Activity Progress Narrative:



Due to HUD's granting of an extension of the funding for the Buyouts Program, this Activity was closed and \$17,116 in unexpended funds were moved to a new Activity, RD-1 E2 Res Buyouts Non-Target LMI E2.

As a result, no further progress will be reported in this Activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/0
# of Singlefamily Units	0	1/0

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	1/0	1/0	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-1-E Res Buyouts Non-Target UR IG-00036
Activity Title: RD-1-Extension Res Buyouts Non-Target UR TRORC

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$145,348.00
Total Budget	(\$174,159.00)	\$145,348.00
Total Obligated	(\$174,159.00)	\$145,348.00
Total Funds Drawdown	\$0.00	\$145,348.00
Program Funds Drawdown	\$0.00	\$145,348.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$145,348.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$145,348.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties, impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space.

Two Rivers Ottauquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.

Residentail buyouts to assist homeowners that are above income in the non-targeted counties. These funds will provide the 25% match to the Hazard Mitigation Grant Program (HMGP).

Location Description:

Residential properties located in counites other than Washington, Windsor, or Windham counties.

Activity Progress Narrative:



Due to HUD's granting of an extension of the funding for the Buyouts Program, this Activity was closed and \$174,159 in unexpended funds were moved to a new Activity, RD-1 E2 Res Buyouts Non-Target UR E2.

As a result, no further progress will be reported in this Activity.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/0
# of Parcels acquired voluntarily	0	2/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/0
# of Singlefamily Units	0	2/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-1-E Res Buyouts Wash/Winds/Windh LMI IG-

00036

Activity Title: RD-1-Extension Res Buyouts Targeted LMI -

TRORC

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$156,841.00
Total Budget	(\$420,997.00)	\$156,841.00
Total Obligated	(\$420,997.00)	\$156,841.00
Total Funds Drawdown	\$0.00	\$156,841.00
Program Funds Drawdown	\$0.00	\$156,841.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$156,841.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$156,841.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

CDBG-DR2 funding combined with the previous CDBG-DR1 allocation and state general funds through Vermont Housing and Conservation Bord (VHCB) will largely satisfy the remaining unmet needs for buyouts. By making this comimitment, the State will maximize participation in the FEMA buyouts and at the same time assist those unable to access FEMA funding. This gives those most affected by flooding a better chance at full recovery and removes properties from danger and reduces future impacts from flooding, thus fostering responsible flood plain management.

CDBG-DR2 fudning will be used to assist communities and property owners meet the FEMA required 25% match and support FEMA-denied property buyouts at 75% of the pre-flood assessed property value statewide. In addition, a small portion of these funds will support Brownfield clean-up on buyout properties and land restoration, once the demo and clearance of the parcels has been completed, to provide community green space and/or limited recreational facilities in accordance with the deed restrictions to maintain in perpetuity any buyout property for a use that is compatible with open space, recreational, or wetlands management practices.

Location Description:

Residential properties in Washington, Windsor, or Windham Counties.



Activity Progress Narrative:

Due to HUD's granting of an extension of the funding for the Buyouts Program, this Activity was closed and \$420,997 in unexpended funds were moved to a new Activity, RD-1 E2 Res Buyouts Wash/Winds/Windh LMI E2. As a result, no further progress will be reported in this Activity.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	1/0
0	1/0
	This Report Period Total 0 0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/0
# of Singlefamily Units	0	1/0

Beneficiaries Performance Measures

	Th	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	1/0	1/0	100.00	
# Owner Households	0	0	0	0/0	1/0	1/0	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-1-E Res Buyouts Wash/Winds/Windh UR IG-

00036

Activity Title: RD-1-Extension Res Buyouts Targeted Co. UR -

TRORC

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$133,998.00
Total Budget	(\$77,514.00)	\$133,998.00
Total Obligated	(\$77,514.00)	\$133,998.00
Total Funds Drawdown	\$0.00	\$133,998.00
Program Funds Drawdown	\$0.00	\$133,998.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$133,998.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$133,998.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

Funds will be used to assist with residential buyouts in Washington, Windsor, and Windham counties, assisting homeowners that are above income, or Urgent Need category, whose properties were impacted by Tropical Storm Irene.

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total project costs of these properties to buy them out and clear the land to remain forever green space.

Two Rivers Ottauquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to muncipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities, and the HMGP. The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation, and ongoing technical assistance and oversight monitoring of the program.

Location Description:

Residential properties in Washington, Windsor, or Windham Counties.



Activity Progress Narrative:

Due to HUD's granting of an extension of the funding for the Buyouts Program, this Activity was closed and \$77,514 in unexpended funds were moved to a new Activity, RD-1 E2 Res Buyouts Wash/Winds/Windh UR E2. As a result, no further progress will be reported in this Activity.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/0
# of Parcels acquired voluntarily	0	3/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/0
# of Singlefamily Units	0	3/0

Beneficiaries Performance Measures

	Ihi	This Report Period		Cumulative	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	1/0	0/0	3/0	33.33	
# Owner Households	0	0	0	1/0	0/0	3/0	33.33	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Res Buyouts Wash/Winds/Windh UR RD-1 IG-

00036

Activity Title: Residential Buyouts Wash/Windsor/Windham UR

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$88,488.00
Total Budget	\$0.00	\$88,488.00
Total Obligated	\$0.00	\$88,488.00
Total Funds Drawdown	\$0.00	\$88,488.00
Program Funds Drawdown	\$0.00	\$88,488.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$88,488.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$88,488.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Two Rivers Ottauquechee	Acquisition - buyout of	,	RD-1-E Res Buyouts		0 1 0 1
Regional Commission	residential properties	HMGP Match and non-eligible FEMA	Wash/Winds/Windh UR IG-00036	UR - TRORC	General Account

Activity Description:

Funds will be used to assist with residential buyouts in Washington, Windsor, and Windham counties, assisting homeowners that are above income, or Urgent Need category, whose properties were impacted by Tropical Storm Irene. Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties to

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties to buy them out to clear the land to remain forever green space.

Two Rivers Ottaquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.



Location Description:

Washington, Windsor, and Windham counties

Activity Progress Narrative:

This Activity is closed and progess is no longer being reported under this Activity. All further progress is being reported under RD-1 E2 Res Buyouts Wash/Winds/Windh UR E2.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/2
# of Parcels acquired voluntarily	0	1/2
	This Report Period	Cumulative Actual Total / Expected

	Total	Total
# of Housing Units	0	1/2
# of Singlefamily Units	0	1/2

Beneficiaries Performance Measures

	TI	This Report Period		Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	1/2	0.00
# Owner Households	0	0	0	0/0	0/0	1/2	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Residential Buyouts non-targeted LMI RD-1 IG-

00036

Activity Title: Residential Buyouts non-targeted LMI

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$72,036.00
Total Budget	\$0.00	\$72,036.00
Total Obligated	\$0.00	\$72,036.00
Total Funds Drawdown	\$0.00	\$72,036.00
Program Funds Drawdown	\$0.00	\$72,036.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$72,036.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$72,036.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Two Rivers Ottauquechee Regional Commission	Acquisition - buyout of residential properties	RD-1 Buyouts- HMGP Match and non-eligible FEMA	RD-1-E Res Buyouts Non-Target LMI IG- 00036	RD-1-Extension Res Buyouts Non- Targeted LMI - TRORC	General Account

Activity Description:

Residential buyouts to assist homeowners that are below 80% of area median income levels. These funds will be used as the 25% match to the Hazard Mitigation Grant Program (HMGP) for property owners impacted by Tropical Storm Irene. Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties to buy them out to clear the land to remain forever green space.

Two Rivers Ottaquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.



Location Description:

All other counties with the exception of Washington, Windsor and Windham counties (targeted counties).

Activity Progress Narrative:

This Activity is closed and progess is no longer being reported under this Activity. All further progress is being reported under RD-1 E2 Res Buyouts Non-Target LMI E2.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/2
# of Parcels acquired voluntarily	0	1/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/2
# of Singlefamily Units	0	1/2

Beneficiaries Performance Measures

	TI	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	1/1	0/1	1/2	100.00	
# Owner Households	0	0	0	1/1	0/1	1/2	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Residential Buyouts non-targeted UR RD-1 IG-

00036

Activity Title: Residential Buyouts non-targeted UR

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$130,493.00
Total Budget	\$0.00	\$130,493.00
Total Obligated	\$0.00	\$130,493.00
Total Funds Drawdown	\$0.00	\$130,493.00
Program Funds Drawdown	\$0.00	\$130,493.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$130,493.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$130,493.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Two Rivers Ottauguechee	Acquisition - buyout of	RD-1 Buyouts-	RD-1-E Res Buyouts	RD-1-Extension Res	
Regional Commission	residential properties	HMGP Match and	Non-Target UR IG-	Buyouts Non-Target	General Account
Regional Commission		non-eligible FFMA	00036	UR - TRORC	

Activity Description:

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties, impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space.

Two Rivers Ottaquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.

Residential buyouts to assist homeowners that are above income in the non-targeted counties. These funds will provide the 25% match to the Hazard Mitigation Grant Program (HMGP).



Location Description:

Any other county in the State other than Washington, Windsor, or Windham counties (targeted counties).

Activity Progress Narrative:

This Activity is closed and progess is no longer being reported under this Activity. All further progress is being reported under RD-1 E2 Res Buyouts Non-Target UR E2.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/2
# of Parcels acquired voluntarily	0	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period		Cumulat	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	2/2	0.00
# Owner Households	0	0	0	0/0	0/0	2/2	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1 E2 Brattleboro Housing Authority / RD-1 E2 Brattleboro

Grantee Activity Number: RD-1-E2 Red Clover IG-00005 E2
Activity Title: RD-1-E2 Red Clover IG-00005 E2

Activity Category: Activity Status:

Construction of new replacement housing Under Way

Project Number: Project Title:



RD-1 E2 Brattleboro Housing Authority

Projected Start Date:

05/01/2017

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

RD-1 E2 Brattleboro Housing Authority

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Red Clover Commons Limited Partnership

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$76,647.00
Total Budget	\$76,647.00	\$76,647.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Red Clover Commons Limited Partnership	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

BENEFICIARIES will be reported under the original activity

Replacement Housing for the Brattleboro Housing Authority, Melrose Terrace that was severely impacted by Tropical Storm Irene. Also, to assist with the demolition and clearance of the four most critical buildings in the Floodway at Melrose Terrace to restore the floodway.

Location Description:

Fairground Road; Brattlboro, Vermont

Activity Progress Narrative:

There was a Ribbon Cutting Ceremony held at the Red Clover Commons building on May 25th with dignataries from across Vermont and representatives of HUD in attendance. One of the highlights of the new building is the geothermal system, which is performing well and keeping the building cool with minimal energy consumption.

The demoltion of the Melrose Terrace buildings is on hold until the PDMA grant is finalized.

An Amendment to extend the End Date of the Grant Agreement has been offered and is expected to be finalized in early July 2017, to extend the End Date to 12/31/2018.

Beneficiaries were previously reported under teh RD-1-E Red Clover IG-00005 Activity.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1 Economic Recovery, Flood Impacted Biz 2 / RD-1

Grantee Activity Number: BDCC Biz Assist non-targeted LMI RD-1 IG-00060

Activity Title: BDCC Business Assistance Progam Bennington

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

RD-1 Economic Recovery, Flood Impacted Biz 2

Projected Start Date:

12/10/2013

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Brattleboro Development Credit Corp.

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Brattleboro Development Credit Corporation

 Overall
 Apr 1 thru Jun 30, 2017
 To Date

 Total Projected Budget from All Sources
 N/A
 \$51,246.00

 Total Budget
 \$0.00
 \$51,246.00

 Total Obligated
 \$0.00
 \$51,246.00

 Total Funds Drawdown
 \$0.00
 \$51,246.00



Program Funds Drawdown	\$0.00	\$51,246.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$51,246.00
Brattleboro Development Credit Corporation	\$0.00	\$51,246.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide assistance to businesses to meet remaining unmet needs in the form of technical assistance, grants, and/or loans for equipment replacement, structural repairs and working capital needs.

Economic Recovery for flood impacted businesses remains a top priority for the state. Surveys conducted continue to show that flood impacted businesses have remaining un-met needs and further disaster recovery assistance is needed. To ensure a full recovery for the most impacted businesses and to support the economic health of the most impacted communities, DHCD will continue to partner with regional economic service providers to assist those businesses with remaining unmet needs.

provide direct assistance to flood impacted business including farms by providing technical assistance, grants and loans to businesses with remaining unmet needs as a result of declared disasters. This business assistance program will be administered by the existing partnership of regional economic development organizations formed after Tropical Storm Irene.

Location Description:

Businesses located in Bennington county (non-targeted)

Activity Progress Narrative:

Grant completed and closed in previous QPR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	1/4

Beneficiaries Performance Measures

	TI	his Report Period	b	Cumulativ	e Actual Total / Ex	pected		
	Low	Mod	Total	Low	Mod	1	Γotal Lo	w/Mod%
# of Permanent Jobs Retained	0	0	0	1/2	2/10		3/12	100.00
	This	s Report Period		Cumulative .	Actual Total / Exp	ected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	1/2	2/10	3/12	100.00	

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: BDCC Biz Assist Targeted UR RD-1 IG-00060
Activity Title: BDCC Business Assistance Windham UR

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

RD-1 Economic Recovery, Flood Impacted Biz 2

Projected Start Date:

12/10/2013

Benefit Type: Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Brattleboro Development Credit Corp.

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Brattleboro Development Credit Corporation

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$485,099.50
Total Budget	\$0.00	\$485,099.50
Total Obligated	\$0.00	\$485,099.50
Total Funds Drawdown	\$0.00	\$485,099.50
Program Funds Drawdown	\$0.00	\$485,099.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$485,099.50
Brattleboro Development Credit Corporation	\$0.00	\$485,099.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide technical assistance, grants and/or loans to businesses to for remaining unmet needs such as equipment replacement, structural repairs, working capital needs.

Economic Recovery for flood impacted businesses remains a top priority for the state. Surveys conducted continue to show that flood impacted businesses have remaining un-met needs and further disaster recovery assistance is needed. To ensure a full recovery for the most impacted businesses and to support the economic health of the most impacted communities, DHCD will continue to partner with regional economic service providers to assist those businesses with remaining unmet needs. To provide direct assistance to flood impacted business including farms by providing technical assistance, grants and loans to businesses with remaining unmet needs as a result of declared disasters. This business assistance program will be administered by the existing partnership of regional economic development organizations formed after Tropical Storm Irene.

Location Description:

Assist flood-impacted businesses in Windham County

Activity Progress Narrative:



Grant completed and closed in previous QPR.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Businesses 0 9/6

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod%

 # of Permanent Jobs Retained
 0
 0
 0
 0/0
 0/0
 37/20
 0.00

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0/0
 0/0
 37/20
 0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: BDCC Business Assist Prog Windsor RD-1 IG-

00060

Activity Title: BDCC Business Assistance Program Windsor

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

RD-1 Economic Recovery, Flood Impacted Biz 2

Projected Start Date:

12/10/2013

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Cancelled

Project Title:

RD-1 Brattleboro Development Credit Corp.

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Brattleboro Development Credit Corporation

Total Projected Budget from All Sources N/A \$0.00 Total Budget \$0.00 \$0.00 Total Obligated \$0.00 \$0.00 Total Funds Drawdown \$0.00 \$0.00 Program Funds Drawdown \$0.00 \$0.00 Program Income Drawdown \$0.00 \$0.00 Program Income Received \$0.00 \$0.00 Total Funds Expended \$0.00 \$0.00 Most Impacted and Distressed Expended \$0.00 \$0.00 Match Contributed \$0.00 \$0.00	Overall	Apr 1 thru Jun 30, 2017	To Date
Total Obligated \$0.00 \$0.00 Total Funds Drawdown \$0.00 \$0.00 Program Funds Drawdown \$0.00 \$0.00 Program Income Drawdown \$0.00 \$0.00 Program Income Received \$0.00 \$0.00 Total Funds Expended \$0.00 \$0.00 Most Impacted and Distressed Expended \$0.00 \$0.00	Total Projected Budget from All Sources	N/A	\$0.00
Total Funds Drawdown \$0.00 \$0.00 Program Funds Drawdown \$0.00 \$0.00 Program Income Drawdown \$0.00 \$0.00 Program Income Received \$0.00 \$0.00 Total Funds Expended \$0.00 \$0.00 Most Impacted and Distressed Expended \$0.00 \$0.00	Total Budget	\$0.00	\$0.00
Program Funds Drawdown \$0.00 \$0.00 Program Income Drawdown \$0.00 \$0.00 Program Income Received \$0.00 \$0.00 Total Funds Expended \$0.00 \$0.00 Most Impacted and Distressed Expended \$0.00 \$0.00	Total Obligated	\$0.00	\$0.00
Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$0.00Most Impacted and Distressed Expended\$0.00\$0.00	Total Funds Drawdown	\$0.00	\$0.00
Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$0.00Most Impacted and Distressed Expended\$0.00\$0.00	Program Funds Drawdown	\$0.00	\$0.00
Total Funds Expended \$0.00 \$0.00 Most Impacted and Distressed Expended \$0.00 \$0.00	Program Income Drawdown	\$0.00	\$0.00
Most Impacted and Distressed Expended \$0.00 \$0.00	Program Income Received	\$0.00	\$0.00
the state of the s	Total Funds Expended	\$0.00	\$0.00
Match Contributed \$0.00 \$0.00	Most Impacted and Distressed Expended	\$0.00	\$0.00
****	Match Contributed	\$0.00	\$0.00

Activity Description:

Not used - divided activities into further details of LMI and Urgent Need

Location Description:

N/A

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: BDCC Business Assist Targeted LMI RD-1 IG-

00060

Activity Title: BDCC Business Assistance Windham LMI

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

RD-1 Economic Recovery, Flood Impacted Biz 2

Projected Start Date:

12/10/2013

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Brattleboro Development Credit Corp.

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Brattleboro Development Credit Corporation

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$648,450.50
Total Budget	\$0.00	\$648,450.50
Total Obligated	\$0.00	\$648,450.50
Total Funds Drawdown	\$0.00	\$648,450.50
Program Funds Drawdown	\$0.00	\$648,450.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$648,450.50
Brattleboro Development Credit Corporation	\$0.00	\$648,450.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide technical assistance, grants and/or loans to businesses to for remaining unmet needs such as equipment replacement, structural repairs, working capital needs.

Economic Recovery for flood impacted businesses remains a top priority for the state. Surveys conducted continue to show that flood impacted businesses have remaining un-met needs and further disaster recovery assistance is needed. To ensure a full recovery for the most impacted businesses and to support the economic health of the most impacted communities, DHCD will continue to partner with regional economic service providers to assist those businesses with remaining unmet needs. To provide direct assistance to flood impacted business including farms by providing technical assistance, grants and loans to businesses with remaining unmet needs as a result of declared disasters. This business assistance program will be administered by the existing partnership of regional economic development organizations formed after Tropical Storm Irene.

Location Description:

Flood impacted businesses located in Windham county

Activity Progress Narrative:



Accomplishments Performance Measures

This Report Period

Cumulative Actual Total / Expected

Total

of Businesses 0 24/30

Total

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	16/0	5/6	21/6	100.00
# of Permanent Jobs Retained	0	0	0	42/14	10/42	52/96	100.00

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 69/14
 4/48
 73/102
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1 Economic Recovery, Flood Impacted Businesses / RD-1

Grantee Activity Number: Capstone Biz Assist non-targeted LMI RD-1 IG-

00065

Activity Title: Capstone Business Assistance non-targeted

counties

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

RD-1 Economic Recovery, Flood Impacted Businesses

Projected Start Date:

12/10/2013

Activity Status:

Completed

Project Title:

RD-1 Capstone Community Action (CVCAC)

Projected End Date:

12/10/2015



Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Responsible Organization:

Low/Mod

Capstone Community Action

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$158,629.00
Total Budget	\$0.00	\$158,629.00
Total Obligated	\$0.00	\$158,629.00
Total Funds Drawdown	\$0.00	\$158,629.00
Program Funds Drawdown	\$0.00	\$158,629.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$158,629.00
Capstone Community Action	\$0.00	\$158,629.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide assistance to businesses to meet remaining unmet needs in the form of technical assistance, grants, and/or loans for equipment replacement, structural repairs and working capital needs.

Economic Recovery for flood impacted businesses remains a top priority for the state. Surveys conducted continue to show that flood impacted businesses have remaining un-met needs and further disaster recovery assistance is needed. To ensure a full recovery for the most impacted businesses and to support the economic health of the most impacted communities, DHCD will continue to partner with regional economic service providers to assist those businesses with remaining unmet needs. To provide direct assistance to flood impacted business including farms by providing technical assistance, grants and loans to businesses with remaining unmet needs as a result of declared disasters. This business assistance program will be administered by the existing partnership of regional economic development organizations formed after Tropical Storm Irene.

Location Description:

Flood impacted businesses located in non-targeted counties, such as Orange county

Activity Progress Narrative:

Grant completed and closed in previous QPR.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses

Total

3/4



Beneficiaries Performance Measures

This Report Period		Cumulative Actual Total / Expected					
Low	Mod	Total	Low	Mod	Total	Low/Mod%	
0	0	0	51/2	29/16	80/27	100.00	
		Low Mod	Low Mod Total	Low Mod Total Low	Low Mod Total Low Mod	Low Mod Total Low Mod Total	

This Report Period	Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 51/2
 29/16
 80/27
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Capstone Biz Assist non-targeted UR RD-1 IG-

00065

Activity Title: Capstone Business Assistance non-targeted UR

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

RD-1 Economic Recovery, Flood Impacted Businesses

Projected Start Date:

12/10/2013

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Capstone Community Action (CVCAC)

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Capstone Community Action

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$124,034.00
Total Budget	\$0.00	\$124,034.00
Total Obligated	\$0.00	\$124,034.00
Total Funds Drawdown	\$0.00	\$124,034.00
Program Funds Drawdown	\$0.00	\$124,034.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$124,034.00
Capstone Community Action	\$0.00	\$124,034.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide assistance to businesses to meet remaining unmet needs in the form of technical assistance, grants, and/or loans for equipment replacement, structural repairs and working capital needs.

Economic Recovery for flood impacted businesses remains a top priority for the state. Surveys conducted continue to show that flood impacted businesses have remaining un-met needs and further disaster recovery assistance is needed. To ensure a full recovery for the most impacted businesses and to support the economic health of the most impacted communities, DHCD will continue to partner with regional economic service providers to assist those businesses with remaining unmet needs. To provide direct assistance to flood impacted business including farms by providing technical assistance, grants and loans to businesses with remaining unmet needs as a result of declared disasters. This business assistance program will be administered by the existing partnership of regional economic development organizations formed after Tropical Storm Irene.

Location Description:



Activity Progress Narrative:

Grant completed and closed in previous QPR.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod%	
# of Permanent Jobs Retained	0	0	0	0/0	0/0	37/11	0.00	

Activity Locations

of Businesses

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Capstone Biz Assist Targeted LMI RD-1 IG-00065

Activity Title: Capstone Business Assistance Prog Wash/Windsor LMI

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

RD-1 Economic Recovery, Flood Impacted Businesses

Projected Start Date:

12/10/2013

Benefit Type: Direct (Person)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Capstone Community Action (CVCAC)

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Capstone Community Action

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,051,147.00
Total Budget	\$0.00	\$1,051,147.00
Total Obligated	\$0.00	\$1,051,147.00
Total Funds Drawdown	\$0.00	\$1,051,147.00
Program Funds Drawdown	\$0.00	\$1,051,147.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,051,147.00
Capstone Community Action	\$0.00	\$1,051,147.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide assistance to businesses to meet remaining unmet needs in the form of technical assistance, grants, and/or loans for equipment replacement, structural repairs and working capital needs.

Economic Recovery for flood impacted businesses remains a top priority for the state. Surveys conducted continue to show that flood impacted businesses have remaining un-met needs and further disaster recovery assistance is needed. To ensure a full recovery for the most impacted businesses and to support the economic health of the most impacted communities, DHCD will continue to partner with regional economic service providers to assist those businesses with remaining unmet needs. To provide direct assistance to flood impacted business including farms by providing technical assistance, grants and loans to businesses with remaining unmet needs as a result of declared disasters. This business assistance program will be administered by the existing partnership of regional economic development organizations formed after Tropical Storm Irene.

Location Description:

Flood impacted businesses located in Washington and Windsor counties (targeted counties).



Activity Progress Narrative:

Grant completed and closed in previous QPR.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 0 19/10

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod%

 # of Permanent Jobs Retained
 0
 0
 0
 112/2
 54/35
 166/41
 100.00

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 112/2
 54/35
 166/41
 100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Capstone Biz Assist Targeted UR RD-1 IG-00065

Activity Title: Capstone Business Assist Prog Wash/Windsor UR

Activitiy Category:

Econ. development or recovery activity that creates/retains

Project Number:

RD-1 Economic Recovery, Flood Impacted Businesses

Projected Start Date:

12/10/2013

Benefit Type:

Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Capstone Community Action (CVCAC)

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Capstone Community Action

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$211,190.00
Total Budget	\$0.00	\$211,190.00
Total Obligated	\$0.00	\$211,190.00
Total Funds Drawdown	\$0.00	\$211,190.00
Program Funds Drawdown	\$0.00	\$211,190.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$211,190.00
Capstone Community Action	\$0.00	\$211,190.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

To provide assistance to businesses to meet remaining unmet needs in the form of technical assistance, grants, and/or loans for equipment replacement, structural repairs and working capital needs.

Economic Recovery for flood impacted businesses remains a top priority for the state. Surveys conducted continue to show that flood impacted businesses have remaining un-met needs and further disaster recovery assistance is needed. To ensure a full recovery for the most impacted businesses and to support the economic health of the most impacted communities, DHCD will continue to partner with regional economic service providers to assist those businesses with remaining unmet needs. To provide direct assistance to flood impacted business including farms by providing technical assistance, grants and loans to businesses with remaining unmet needs as a result of declared disasters. This business assistance program will be administered by the existing partnership of regional economic development organizations formed after Tropical Storm Irene.

Location Description:

Various businesses located within the targeted counties of Washington and Windsor will be assisted with this project. While many businesses have completed a survey to indicate unmet need, the specific businesses (and addresses of those businesses) have yet to be determined and will be handled through an application and review process that is currently underway.



Activity Progress Narrative:

Grant completed and closed in previous QPR.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Businesses 0 7/8

Beneficiaries Performance Measures

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod%

 # of Permanent Jobs Retained
 0
 0
 0
 0/0
 0/0
 40/21
 0.00

This Report Period Cumulative Actual Total / Expected

 Low
 Mod
 Total
 Low
 Mod
 Total
 Low/Mod

 # of Persons
 0
 0
 0
 0/0
 0/0
 40/21
 0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1 Ladd Hall Limited Partnership / DR2RD-1-2012-CVCLT-

Grantee Activity Number: DR2-2012-CVCLT-00011

Activity Title: Ladd Hall Limited Partnership

Activity Category: Activity Status:

Construction of new replacement housing Completed

Project Number: Project Title:

RD-1 Ladd Hall Limited Partnership DR2RD-1-2012-CVCLT-000011

Projected Start Date: Projected End Date:

11/10/2014 11/30/2015



Benefit Type:

Direct (HouseHold)

National Objective:

National Objective

Low/Mod

Completed Activity Actual End Date:

Responsible Organization:

Ladd Hall Limited Partnership

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$1,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,000,000.00
Ladd Hall Limited Partnership	\$0.00	\$1,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$5,743,725.00

Activity Description:

Ladd Hall Limited Partnership, formed by Housing Vermont, Inc. and Central Vermont Community Land Trust will rehabilitate the historic portion of Ladd Hall, construct a new addition to develop 27 units of affordable housing. The property will have 14 one bedroom units and 11 two bedroom units, and 2 three bedroom units.

Location Description:

36 State Drive; Waterbury, Vermont 05676 - formerly Ladd Hall of the State Office Complex in Waterbury and part of the historic buildings of the State Hospital complex

Activity Progress Narrative:

Grant completed and closed in previous QPR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	27/27
# of Multifamily Units	0	27/27

Beneficiaries Performance Measures

	Th	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	13/25	12/2	27/27	92.59
# Renter Households	0	0	0	13/25	12/2	27/27	92.59



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

Project # / Title: RD-1 Municipal Infrastructure Recovery and Repair / RD-1

RD-1-E Town of Brandon IG-00068 Grantee Activity Number:

Activity Title: RD-1-Extension Brandon's Town Offices Rehab

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date:

12/11/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-1 Municipal Infrastructure Recovery and Repair

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

02/15/2017

Responsible Organization:

Town of Brandon

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$408,708.00
Total Budget	\$0.00	\$408,708.00
Total Obligated	\$0.00	\$408,708.00
Total Funds Drawdown	\$0.00	\$408,708.00
Program Funds Drawdown	\$0.00	\$408,708.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$408,708.00
Town of Brandon	\$0.00	\$408,708.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$336,575.00



Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

On August 29, 2011, Tropical Storm Irene brought one foot of flood waters into the Town Office building, resulting in the evacuation and containment of the building for several months. The building was then stabilized and work was done to prevent further deterioration and mold growth. The Town will use CDBG-DR2 funds, combined with other funds, to rehab and repair the building and relocate the town offices back into this historic building.

Location Description:

The Brandon Town Office is located at 49 Center Street in Brandon, Vermont.

Activity Progress Narrative:

This grant was completed on February 15, 2017, but the completion date was not previously reported in the QPR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-1-E Town of Rochester IG-00050

Activity Title: RD-1-Extension Rochester's Bean Bridge Road

Activitiy Category:

Construction/reconstruction of streets

Project Number:

RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date:

05/09/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Municipal Infrastructure Recovery and Repair

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Town of Rochester

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$5,913.00
Total Budget	\$0.00	\$5,913.00
Total Obligated	\$0.00	\$5,913.00
Total Funds Drawdown	\$0.00	\$5,913.00
Program Funds Drawdown	\$0.00	\$5,913.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,913.00
Town of Rochester	\$0.00	\$5,913.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$568.00

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

This is a Class 3 road that has been subject to repeated flooding and that was severely impacted by Tropical Storm Irene. The Town will use CDBG-DR2 funds for an innovative concept practiced in the western part of the country, but never implemented or tested in Vermont - lowering and rebuilding the road to allow floodwaters to pass. Erosion will be mitigated along a bend in the White River, as well as mitigating damage to the roadway, a farmer's field, and potentially a nearby residence.

Location Description:

Bean's Bridge Road, Rochester, Vermont.

Activity Progress Narrative:

Grant completed and closed in previous QPR.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: Town of Athens RD-1 IG-00064

Activity Title: Walker and Brookline Roads Culverts

Activitiy Category: Acti

Dike/dam/stream-river bank repairs

Project Number:

RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date:

02/12/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Municipal Infrastructure Recovery and Repair

Projected End Date:

11/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Athens

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$254,215.00
Total Budget	\$0.00	\$254,215.00
Total Obligated	\$0.00	\$254,215.00
Total Funds Drawdown	\$0.00	\$254,215.00
Program Funds Drawdown	\$0.00	\$254,215.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$254,215.00
State of Vermont Agency of Commerce & Community	\$0.00	\$254,215.00
Town of Athens	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$30,690.00

Activity Description:

The project consists of replacing three culverts: two on Walker Road and one on Brookline Road that were washed out during Tropical Storm Irene. The one on Brookline Road serves as a major rural collector of a Class 07 paved highway on which the Athens municipal office is located. The three culverts are designed to meet current state standards which will alleviate the previously poorly designed structures that ultimately presented a life-threating situation.

Location Description:

Walker Road; Class 9 Road Vermont Route 35

Brookline Road; Class 7 Road

Activity Progress Narrative:

Grant completed and closed in previous QPR.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Town of Brandon RD-1 IG-00068

Activity Title: Brandon Town Office Rehab

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date:

12/11/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Municipal Infrastructure Recovery and Repair

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

02/15/2017

Responsible Organization:

Town of Brandon

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$45,512.00
Total Budget	\$0.00	\$45,512.00
Total Obligated	\$0.00	\$45,512.00
Total Funds Drawdown	\$0.00	\$45,512.00
Program Funds Drawdown	\$0.00	\$45,512.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,512.00
Town of Brandon	\$0.00	\$45,512.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$131,264.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Town of Brandon	Rehabilitation/reconstruction of public facilities	RD-1 Municipal Infrastructure Recovery and Repair	RD-1-E Town of Brandon IG-00068	RD-1-Extension Brandon's Town Offices Rehab	General Account

Activity Description:

EXPENDITURE DEADLINE EXTENSION

On August 29, 2011, Tropical Storm Irene brought one foot of flood waters into the Town Office building, resulting in the evacuation and containment of the building for several months. The building was then stabilized and work was done to prevent further deterioration and mold growth. The Town will use CDBG-DR2 funds, combined with other funds, to rehab and repair the building and relocate the town offices back into this historic building.

Location Description:

The Brandon Town Office is located at 49 Center Street in Brandon, Vermont.

Activity Progress Narrative:



This grant was completed on February 15, 2017, but the completion date was not previously reported in the QPR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1
# of Elevated Structures	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Town of Rochester RD-1 IG-00050

Activity Title: Bean's Bridge Road Rehab

Activitiy Category:

Construction/reconstruction of streets

Project Number: Project Title:

RD-1 Municipal Infrastructure Recovery and Repair RD-1 Municipal Infrastructure Recovery and Repair

Activity Status:

Completed

Projected Start Date: Projected End Date:

05/09/2014 11/30/2015

Benefit Type: Completed Activity Actual End Date:
Area ()

National Objective: Responsible Organization:

Urgent Need Town of Rochester

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$181,853.00
Total Budget	\$0.00	\$181,853.00
Total Obligated	\$0.00	\$181,853.00
Total Funds Drawdown	\$0.00	\$181,853.00
Program Funds Drawdown	\$0.00	\$181,853.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$181,853.00
Town of Rochester	\$0.00	\$181,853.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$18,378.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Town of Rochester	Construction/reconstruct ion of streets	RD-1 Municipal Infrastructure Recovery and Repair	RD-1-E Town of Rochester IG-00050	RD-1-Extension Rochester's Bean Bridge Road	General Account

Activity Description:

This is a Class 3 road that has been subject to repeated flooding and that was severely impacted by Tropical Storm Irene. The Town will use CDBG-DR2 funds for an innovative concept practiced in the western part of the country, but never implemented or tested in Vermont - lowering and rebuilding the road to allow floodwaters to pass. Erosion will be mitigated along a bend in the White River, as well as mitigating damage to the roadway, a farmer's field, and potentially a nearby residence.

Location Description:

Bean's Bridge Road, Rochester, Vermont.

Activity Progress Narrative:



Grant completed and closed in previous QPR.

Accomplishments Performance Measures

This Report Period
Total

0

Cumulative Actual Total / Expected
Total

800/400

of Linear feet of Public

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Town of Springfield RD-1 IG-00051

Activity Title: RD-1 Meadow Drive Stormwater bank stabilization

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date:

07/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-1 Municipal Infrastructure Recovery and Repair

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

08/10/2016

Responsible Organization:

Town of Springfield

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$270,204.00
Total Budget	\$0.00	\$270,204.00
Total Obligated	\$0.00	\$270,204.00
Total Funds Drawdown	\$0.00	\$270,204.00
Program Funds Drawdown	\$0.00	\$270,204.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$270,204.00
State of Vermont Agency of Commerce & Community	\$0.00	\$0.00
Town of Springfield	\$0.00	\$270,204.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$79,100.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
Town of Springfield	Rehabilitation/reconstruction of public facilities	RD-2 Muni Infrastructure Recovery & Repair	RD-2 Town of Springfield CONTINUATION IG- 00051	RD-2 Meadow Drive stormwater bank stabilization	General Account

Activity Description:

Funds will be used to construct a stormwater collection system on Meadow Drive, in Springfield, VT. The system is designed to prevent future damage to private property caused by stormwater runoff during rain events. During Tropical Storm Irene, the erosion was dramatic and was impacting the residential septic systems. It will redirect the stormwater away from private property on the western side of Meadown Drive into an existing stormwater collection system. The proposed stormwater collection system will consist of 48" diamter storage piping to provide capacity for detention of the stormwater beginning at 14 Meadow Drive, continuing 800 linear feet, and will include 6 catch basins to capture flow from additional low points north to the intersection of Pedden Road. Here the new system will be connected to the existing stormwater collection system that discharges into the Black River through a 30 inch diameter culvert. The stored flood water is to be released in a manner that will not inundate the existing stormwater collection system, and will prevent future damage to private property caused by stormwater runoff.



Location Description:

Western side of Meadow Drive, predominantly between two residential properties.

Activity Progress Narrative:

This grant was completed on August 10, 2016, but the completion date was not previously reported in the QPR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Town of Warren RD-1 IG-00035

Activity Title: Warren Plunkton Road Culvert LMI 00035

Activitiy Category:

Dike/dam/stream-river bank repairs

Project Number:

RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date:

04/10/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Municipal Infrastructure Recovery and Repair

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Warren

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$186,792.00
Total Budget	\$0.00	\$186,792.00
Total Obligated	\$0.00	\$186,792.00
Total Funds Drawdown	\$0.00	\$186,792.00
Program Funds Drawdown	\$0.00	\$186,792.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$186,792.00
Town of Warren	\$0.00	\$186,792.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$20,637.00

Activity Description:

The Town of Warren requests \$186,792 in CDBG-DR II funds to replace the hydraulically inadequate 4' Plunkton Road culvert, which was severely damaged during Tropical Storm Irene, with a 12'x 6' x 3' x 70' long open bottom arch structure to prevent future flooding events from cutting off residents on both sides of the culvert. The road was completely washed out by Irene leaving an open crater sliced into the road. A proper solution was not possible at the time of the washout and repairs were made quickly to assist residents from Granville, Hancock and Rochester who were cut off from vital services.

Location Description:

The culvert is located 0.7 miles north of Plunkton Road's intersection with Vermont Route 100.

Activity Progress Narrative:

Grant completed and closed in previous QPR.

Accomplishments Performance Measures

This Report Period
Total

Cumulative Actual Total / Expected Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: Town of Whitingham RD-1 IG-00045

Activity Title: Whitingham Bridge #47 Deck Replacement

Activitiy Category:

Construction/reconstruction of streets

Project Number:

RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date:

07/10/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Municipal Infrastructure Recovery and Repair

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Whitingham

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$12,207.00
Total Budget	\$0.00	\$12,207.00
Total Obligated	\$0.00	\$12,207.00
Total Funds Drawdown	\$0.00	\$12,207.00
Program Funds Drawdown	\$0.00	\$12,207.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,207.00
Town of Whitingham	\$0.00	\$12,207.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$9,129.00

Activity Description:

Whitingham Bridge #47 is in Jacksonville and is the farthest downstream of three relatively closely spaced town bridges across the East Branch North River. It extends from Vermont Route 112 to one of the few retail businesses in the Village. Tropical Storm Irene destroyed the farthest upstream of the three bridges, and carried it over the middle bridge and into bridge #47. Bridge #47 was severely damaged but was repaired sufficiently to be placed into service. It needs full replacement of the deck and guardrails to be safe and fully serviceable.

The project will involve complete removal and replacement of the bridge deck and guardrails. The abutments and steel beams will not be altered.

Location Description:

Whitingham Bridge 47 is located at 201 Vermont Route 112, Whitingham VT (Jacksonville Village). Windham County FIPS: 50025.

Activity Progress Narrative:

Grant completed and closed in previous QPR.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

RD-1 State Administration / RD-1 State Administration Project # / Title:

Grantee Activity Number: State Administration non-targeted 20% Activity Title: State Administration non-targeted 20%

Activitiy Category: Activity Status:

Administration Completed

Project Number: Project Title:

RD-1 State Administration RD-1 State Administration Projected Start Date: Projected End Date:

08/28/2011 12/10/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A Agency of Commerce and Community Development

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$119,320.00
Total Budget	\$0.00	\$119,320.00
Total Obligated	\$0.00	\$119,320.00
Total Funds Drawdown	\$0.00	\$119,320.00
Program Funds Drawdown	\$0.00	\$119,320.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$119,320.00
Agency of Commerce and Community Development	\$0.00	\$119,320.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide staff oversight and administration of the Program for the non-targeted 20% allocation of the funding to ensure full compliance with all the rules and regulations.

Location Description:

Primarily at the main office location of One National Life Drive; however, the staff will be required to conduct onsight monitoring visits through out the State.

Activity Progress Narrative:

Activity closed in previous QPR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: State Administration targeted 80%
Activity Title: State Administration targeted 80%

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:

RD-1 State Administration

Projected Start Date:

RD- 1 State Administration

Projected End Date:

08/28/2011 12/10/2015

Benefit Type: Completed Activity Actual End Date:

()

National Objective: Responsible Organization:

N/A Agency of Commerce and Community Development

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$477,280.00
Total Budget	\$0.00	\$477,280.00
Total Obligated	\$0.00	\$477,280.00
Total Funds Drawdown	\$0.00	\$477,280.00
Program Funds Drawdown	\$0.00	\$477,280.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$477,280.00
Agency of Commerce and Community Development	\$0.00	\$477,280.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Staff oversight and administration of the Program for the 80% targeted allocation to ensure full compliance with all the rules and regulations.

Location Description:

Primarily will be in the main office location at One National Life Drive Montpelier, Vermont. However, the staff will be required to conduct onsight monitoring visits throughout the entire State.

Activity Progress Narrative:

Activity closed in previous QPR.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-2 BHA Red Clover E2 / RD-2 BHA Red Clover

Grantee Activity Number: RD-2 BHA Red Clover E2
Activity Title: RD-2 BHA Red CloverE2

Activity Category: Activity Status:

Construction of new replacement housing Under Way

Project Number: Project Title:

RD-2 BHA Red Clover E2 RD-2 BHA Red Clover

Projected Start Date: Projected End Date:

12/10/2013 12/31/2017

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Red Clover Commons Limited Partnership

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$111,380.00
Total Budget	\$111,380.00	\$111,380.00
Total Obligated	\$111,380.00	\$111,380.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Red Clover Commons Limited Partnership	\$0.00	\$0.00



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Continuation of activity funded under Round 1 and Round 2-E as BHA Red Clover Commons Housing

Activity Progress Narrative:

A Ribbon Cutting Ceremony was held on May 25th, with dignataries from across Vermont and representatives of HUD in attendance. One of the highlights of the new building is the geothermal system, which is performing well and is keeping the building cool with minimal energy consumption.

The demolition of the Melrose Terrace buildings in on hold until the PDMA grant is finalized. FEMA is currently undertaking the environmental review for the demolition of the buildings at Melrose Terrace. The proposed date of completion is September 2017.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-2 Buyouts HMGP Match and non-eligible FEMA / RD-2

Grantee Activity Number: RD-2 Residential Buyouts LMI targeted IG-00036

Activity Title: RD-2 Res Buyouts Wash/Winds/Windh LMI

Activity Category: Activity Status:

Acquisition - buyout of residential properties Under Way



Project Number:

RD-2 Buyouts HMGP Match and non-eligible FEMA

Projected Start Date:

10/13/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Project Title:

RD-2 Property Buyouts HMGP Match & non-eligible

Projected End Date:

10/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CDBG-DR2 RD-2 funding, combined with the previous CDBG-DR1 and CDBG-DR2 RD-1 allocation and state general funds through the Vermont Housing and Conservation Board (VHCB) will largely satisfy the remaining unmet needs for buyouts. By making this commitment, the state will maximize participation in the FEMA buyouts and at the same time assist those unable to access FEMA funding. This gives those most affected by flooding a better chance at full recovery and removes properties from danger and reduces future impacts from flooding, thus fostering responsible flood plain management. Funding will be used to assist communities and property owners meet the FEMA required 25% match and support FEMA-denied property buyouts at 75% of the pre-flood assessed property value statewide. In addition, a small portion of these funds will support land restoration once the demo and clearance of the parcels has been completed to provide community green space and/or limited recreational facilities in accordance with the deed restrictions to maintain in perpetuity any buyout property for a use that is compatible with open space, recreational, or wetlands management practices.

Location Description:

Washington, Windsor, and Windham Counties

Activity Progress Narrative:

There have been no funds yet expended out of this Activity and no progress to report at this time.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-2 Muni Infrastructure Recovery & Repair / RD-2 Muni

Grantee Activity Number: RD-2 City of Montpelier IG-00013

Activity Title: RD-2 Montpelier Taylor Street Riverwall Reconst

Activitiy Category:

Dike/dam/stream-river bank repairs

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

02/11/2016

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

08/01/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Montpelier

Overall

Total Projected Budget from All Sources

Total Budget

Apr 1 thru Jun 30, 2017

To Date

N/A \$0.00 \$850,000.00



\$850,000.00



Total Obligated	\$0.00	\$850,000.00
Total Funds Drawdown	\$850,000.00	\$850,000.00
Program Funds Drawdown	\$850,000.00	\$850,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$850,000.00	\$850,000.00
City of Montpelier	\$850,000.00	\$850,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$6,308.00	\$1,406,683.00

Activity Description:

The project will allow the City of Montpelier to stabilize and rebuild the One Taylor Street Retaining Wall that protects the site at 1 Taylor Strreet, Montpelier, VT. Two flooding events (May 2011 and Tropical Storm Irene in August 2011) exacerbated the deteriorating condition of the Wall as large cut granite blocks at the base of the wall were completely dislocated. Because One Taylor Street is the site of the former home to a metal salvage yard, the soils require specific management practices to meet requirements of the approved CAP. Erosion of soils would result in contamination and sedimentation of the Winooski River.

Location Description:

1 Taylor Street, Montpelier, VT

Activity Progress Narrative:

The One Taylor Street River Wall Reconstruction Project was substantially completed in March 2017. With the project now fully completed and all funds expended, the City of Montpelier has submitted a Final Program Report, which the ACCD staff is currently reviewing.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-2 Town of Brandon IG-00068

Activity Title: RD-2 Brandon Town Office Relocation

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

12/11/2014

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

02/15/2017

Responsible Organization:

Town of Barnard

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$45,780.00
Total Budget	\$0.00	\$45,780.00
Total Obligated	\$0.00	\$45,780.00
Total Funds Drawdown	\$0.00	\$45,780.00
Program Funds Drawdown	\$0.00	\$45,780.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,780.00
Town of Barnard	\$0.00	\$20,170.00
Town of Brandon	\$0.00	\$25,610.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$336,575.00

Activity Description:

PROJECT CONTINUATION

On August 29, 2011, Tropical Storm Irene brought one foot of flood waters into the Town Office building, resulting in the evacuation and containment of the building for several months. The building was then stabilized and work was done to prevetn further deterioration and mold growth. The Town will use CDBG-DR2 funds, combined with other funds, to rehab and repair the building and relocate the town offices back into this historic building.

Location Description:

Project is located at 49 Center Street in Brandon, VT.

Activity Progress Narrative:

This grant was completed on February 15, 2017, but the completion date was not previously reported in the QPR.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-2 Town of Cambridge IG-00011

Activity Title: RD-2 Cambridge Greenway/Railrd Bridge/Rt 15

culver

Activitiy Category:

Construction/reconstruction of streets

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

11/05/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Cambridge

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$329,192.00
Total Budget	\$0.00	\$329,192.00
Total Obligated	\$0.00	\$329,192.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Cambridge	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Town of Cambridge is tackling two projects under this grant. The first is replacing the Greenway/Railroad Bridge over the Brewster River with a properly sized and proportioned bridge and the other project is replacing two under-sized culverts under Route 15.

Location Description:

Greenway/Railroad Bridge and Route 15.

Activity Progress Narrative:

The Town of Cambridge has requested an extenstion of the End Date of the grant until September 30, 2018. The amendment request is under review by ACCD staff.

For the bridge aspect of the project, the Final Plans have been completed, the Environmental Release issued, the notice for bids has been advertised, pre-bid meeting held, and the bid opening was held on June 16, 2017. The construction contract should be fully executed in the early part of the 3rd quarter, early July.

For the culvert aspect of the project, the Final Plans have been completed, easements with property owners are being finalized, the Final Notice for the Environmental Review process has been published, the notice for bids is prepared and the bid process should be complete in early July, with the construction contract executed at that time.



No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-2 Town of Hancock IG-00009

Activity Title: RD-2 Hancock Churchville Culvert Replacement

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

RD-2 Muni Infrastructure Recovery & Repair RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date: Projected End Date:

02/11/2016 12/31/2017

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod Town of Hancock

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$443,250.00
Total Budget	\$80,000.00	\$443,250.00
Total Obligated	\$80,000.00	\$443,250.00
Total Funds Drawdown	\$47,564.00	\$47,564.00
Program Funds Drawdown	\$47,564.00	\$47,564.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$47,564.00	\$47,564.00
Town of Hancock	\$47,564.00	\$47,564.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$16,750.00	\$16,750.00

Activity Description:

The project will use \$363,250.00 in Disaster Recovery funds, in conjunction with \$39,805.00 in other resources, to remove an undersized culvert and replace it with a new bridge.

Location Description:

Churchville Road, Hancock, VT.

Activity Progress Narrative:

Construction began on May 8th and is on target to complete in mid-August. The contractor finished installing the cofferdan and has begun excavating the structure.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Hancock.jpg

Document Image:







Grantee Activity Number: RD-2 Town of Northfield IG-00073

Activity Title: RD-2 Northfield Water Street River Park

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

09/17/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

09/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Northfield

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$295,500.00
Total Budget	\$0.00	\$295,500.00
Total Obligated	\$0.00	\$295,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Northfield	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The funds will be used in conjunction with other resources to redevelop a 5 acre parcel and reduce the flood risk to the Water Street neighborhood. The Town wants to enhance the natural floodplain function in this stretch of the Dog River, establish a substantial vegetated buffer, and provide recreation amenities for the neighborhood. The property will be subject to FEMA's standard deed restrictions and a conservation easement held by the Vermont Housing and Conservation Board (VHCB). A hydraulic and dyrologic study has been completed and the town will use one of the four proposals for ecological restoration and enhanced floodplain function in the adjacent river system. The Park will include floodable recreational amenities located near the street, such as volleyball courts, picnic tables, and an organic playscape as well as series of walking paths with landscaping. The Town intends to work with the neighborhood and other stakeholders to ensure the final design is acceptable to the neighboring residents.

Location Description:

5 acre property formerly known as 339, 355, 389, 405, 435, 449, 465, 483, and 499 Water Street, Northfield, VT.

Activity Progress Narrative:

ACCD staff conducted a technical assistance visit on June 16th to review compliance requirements for this Davis Bacon eligible project.

Bids were received and the lowest bid was accepted from WB Rogers. A pre-construction meeting was held on June 22nd, with the Town, the proejct engineer (Milone and MacBroom), the landscape architect (Greenman Pederson)



and the general contractor present.

Construction is expected to get under way by July 17th and be completed by August 15th, with the exception of planting trees, which may need to occur in September.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-2 Town of Readsboro IG-00042

Activity Title: RD-2 Readsboro Riverbank Stabilization

Activitiy Category:

Dike/dam/stream-river bank repairs

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

09/11/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

10/30/2017

Completed Activity Actual End Date:

02/17/2017

Responsible Organization:

Town of Readsboro

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$319,497.00
Total Budget	\$0.00	\$319,497.00
Total Obligated	\$0.00	\$319,497.00
Total Funds Drawdown	\$0.00	\$319,497.00
Program Funds Drawdown	\$0.00	\$319,497.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$319,497.00
Town of Readsboro	\$0.00	\$319,497.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$38,094.00

Activity Description:

The Town of Readsboro will utilize the funds to fortify and stabililize the failed riverbank and mitigate erosion threats to three homes and municipal infrastructure adjacent to School Street. The majority of the work includes fortifying approximately 375' of riverbank along the Deerfield River adjacent to School Street. To complete the fortification, additional riprap will be placed at the base of the failed slop to minimize future slope erosion. The Town will also install additional armoring on the bed of the river to prevent future undermining during the next large flood as well as re-grade the failed slope to create a more gentle grade which will then be replated to help prevent future erosion.

Location Description:

Deerfield River adjacent to School Street, Readsboro, VT.

Activity Progress Narrative:

This grant was completed on February 17, 2017, but the completion date was not previously reported in the QPR.

Accomplishments Performance Measures

This Report Period

Total

Cumulative Actual Total / Expected Total



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-2 Town of Springfield CONTINUATION IG-

00051

Activity Title: RD-2 Meadow Drive stormwater bank stabilization

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

07/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

08/10/2016

Responsible Organization:

Town of Springfield

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$117,796.00
Total Budget	\$0.00	\$117,796.00
Total Obligated	\$0.00	\$117,796.00
Total Funds Drawdown	\$0.00	\$117,796.00
Program Funds Drawdown	\$0.00	\$117,796.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$117,796.00
Town of Springfield	\$0.00	\$117,796.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

CONTINUATION OF ACTIVITY ORIGINALLY FUNDED UNDER RD-1

Beneficiaries reported under original activity.

Funds will be used to construct a stormwater collection system on Meadow Drive, in Springfield, VT. The system is designed to prevent future damage to private property caused by stormwater runoff during rain events. During Tropical Storm Irene, the erosion was dramatic and was impacting the residential septic systems. It will redirect the stormwater away from private property on the western side of Meadown Drive into an existing stormwater collection system. The proposed stormwater collection system will consist of 48" diamter storage piping to provide capacity for detention of the stormwater beginning at 14 Meadow Drive, continuing 800 linear feet, and will include 6 catch basins to capture flow from additional low points north to the intersection of Pedden Road. Here the new system will be connected to the existing stormwater collection system that discharges into the Black River through a 30 inch diameter culvert. The stored flood water is to be released in a manner that will not inundate the existing stormwater collection system, and will prevent future damage to private property caused by stormwater runoff.

Location Description:

Western side of Meadow Drive in the Town of Springfield.



Activity Progress Narrative:

This grant was completed on August 10, 2016, but the completion date was not previously reported in the QPR.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-2 Town of Stockbridge IG-00074

Activity Title: RD-2 Stockbridge Taggart Hill Road So. Relocation

Activitiy Category:

Construction/reconstruction of streets

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

09/17/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

09/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Stockbridge

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$331,900.00
Total Budget	\$0.00	\$331,900.00
Total Obligated	\$0.00	\$331,900.00
Total Funds Drawdown	\$16,375.00	\$16,375.00
Program Funds Drawdown	\$16,375.00	\$16,375.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,375.00	\$16,375.00
Town of Stockbridge	\$16,375.00	\$16,375.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$22,729.00	\$22,729.00

Activity Description:

The Town of Stockbridge will use CDBG-DR funds to complete the design and relocation of approximately 900 linear feet of Taggart Hill Road and associated utilities. The project, designed with support from Vermont Department of Conservation and Agency of Transportation, will make essential drainage improvements and armor the bank of Taggart Hill Road. Additionally, the stream bed of Taggart Brook will be widened to increase the hydraulic capacity of the stream, resulting in a less constrained and more flood resilient road during extreme weather. The road is abutted on both sides by the Lew Newell Wildlife Management Areas, which is owned by the State of Vermont.

Location Description:

Taggart Hill Road, located off of Vermont Route 107.

Activity Progress Narrative:

The final Vermont Fish & Wildlife and Vermont Stream Alteration Permit have been secured. The utility pole move was completed with assistance from Green Mountain Power and FairPoint Communications and construction has now begun on the lower road embankment.



No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-2 Town of Waitsfield IG-00069
Activity Title: RD-2 Town of Waitsfield Pocket Park

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

04/14/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

08/01/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Waitsfield

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$99,976.00
Total Budget	(\$80,000.00)	\$99,976.00
Total Obligated	(\$80,000.00)	\$99,976.00
Total Funds Drawdown	\$52,621.00	\$87,813.00
Program Funds Drawdown	\$52,621.00	\$87,813.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$52,621.00	\$87,813.00
Town of Waitsfield	\$52,621.00	\$87,813.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$12,343.00	\$12,343.00

Activity Description:

The Town of Waitsfield will use CDBG-DR funds to construct the .05 acre Waitsfield Pocket Park in the Bridge Street business district along the Mad River, adjacent to the Waitsfield Covered Bridge. The Park will be cohesively integrated into the historic covered bridge and street access areas and designed to enhance the visual quality of the area, accent the river and guide access to these resources in an environmentally sound manner. The Park will be an attractive riverfront gathering space for pedestrians that enables safe enjoyment of the unique covered bridge and river vista within easy walking distance from the downtown core.

Location Description:

50 Bridge Street, Waitsfield, VT

Activity Progress Narrative:

The Town of Waitsfield held a mandatory pre-bid meeting with project site walk-through on April 6, 2017, with bids due by April 19th. The Grass Gauchos were the lowest bidders and a contract between the Town and the Grass Gauchos was executed. The project completed in a relatively short amount of time, just a little over two weeks. A Certificate of Substantial Completion was signed on June 27, 2017, with a number of punch list itmes to be completed. Those punch list items included benches, trash receptacles, railing, and signage. The Final Public Hearing was held on June 27th, with a No Rise Certification issued on June 28th.

The park was officially opened to the public at 5:00 pm on June 28th, followed almost immediately by a weekend



storm that produced flooding and testing the resiliency of the park. It passed!

The project came in substanitally below budget with only 66% of municipal/Other Resources spent and 54% of the CDBG-DR funds expended. An official Grand Opening is planned for a date in August that will coincide with the 6th anniversary of Tropical Storm Irene.

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

of public facilities

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-2 Town of West Windsor IG-00034

Activity Title: RD-2 West Windsor Urgent Need Sewer

Construction

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

03/12/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of West Windsor

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$0.00	\$750,000.00
Program Funds Drawdown	\$0.00	\$750,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$750,000.00
Town of West Windsor	\$0.00	\$750,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$1,393,253.00

Activity Description:

The Town of West Windsor will use CDBG-DR funds to construct a new municipal wastewater system to serve 33 equivalent users in the village of Brownsville. The planned system will consist of two 8" gravity sewer lines that will require two pump stations. The proposed sewer lines will connect to the existing wastewater system of the former Mount Ascutney Mountain Resort, which in turn is connected to the Town of Windsor's municipal wastewater system.

Location Description:

The planned wastewater system will consist of sewer lines that will run along Route 44 and the Brownsville-Hartland Road in the Village of Brownsville, Town of West Windsor.

Activity Progress Narrative:

This project was split to allow for the capture of LMI benefit, where appropriate. Narrative for both Activities is the same. The project has completed and the Town of West Windsor was able to hold a Final Public Hearing on April 24, 2017. ACCD staff will work with the Town to approve the Final Program Report and issue a Clearance letter, along with a Certificate of Program Completion once the Single Audit is reviewed and cleared.



No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-2 Town of West Windsor IG-00034 LMI

Activity Title: RD-2 Town of West Windsor LMI Sewer

Construction

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

03/12/2014

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of West Windsor

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$141,547.00
Total Budget	\$0.00	\$141,547.00
Total Obligated	\$0.00	\$141,547.00
Total Funds Drawdown	\$0.00	\$141,547.00
Program Funds Drawdown	\$0.00	\$141,547.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$141,547.00
Town of West Windsor	\$0.00	\$141,547.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Same activity as RD-2 Town of West Windsor IG-00034, but LMI and Urgent Need have been broken out and reported as separate activities for the sake of reporting beneficiaries.

Location Description:

This Grant was split into two (2) Activities to appropriately record LMI and Urgent Need benefit. The location description and activity description are the same, and all progress reported will be the same for the two (2) activities.

Activity Progress Narrative:

This project was split to allow for the capture of LMI benefit, where appropriate. Narrative for both Activities is the same. The project has completed and the Town of West Windsor was able to hold a Final Public Hearing on April 24, 2017. ACCD staff will work with the Town to approve the Final Program Report and issue a Clearance letter, along with a Certificate of Program Completion once the Single Audit is reviewed and cleared.



No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found





Grantee Activity Number: RD-2 WUCC IG-00012

Activity Title: WUCC Village Meeting House

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

02/11/2016

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Waitsfield United Church of Christ

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$264,182.00
Total Budget	\$0.00	\$264,182.00
Total Obligated	\$0.00	\$264,182.00
Total Funds Drawdown	\$138,203.00	\$138,203.00
Program Funds Drawdown	\$138,203.00	\$138,203.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$138,203.00	\$138,203.00
Waitsfield United Church of Christ	\$138,203.00	\$138,203.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$292,646.00	\$292,646.00

Activity Description:

The Waitsfield United Church of Christ, d/b/a the Village Meeting House will use Disaster Recovery funds to stabilize and flood proof the basement and move all the mechanical and electrical system components out of the basement to locations more than 2 feet above the 100 year flood. This will require a small addition at the rear of the meeting house as well as major reconfiguration and renovation of thelower floor and the existing back wing on the building.

Location Description:

4355 Main Street, Waitsfield, VT

Activity Progress Narrative:

The project is progressing and is substantially complete, with some punch list items remaining. WUCC has requested an Amendment to the Grant Agreement to extend the End Date to September 30th, to allow for wrap up of the grant. Volunteers will be completing the project in the early weeks of the third quarter, with painting and installing flooring.



No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-2 State Administration / RD-2 State Administration

Grantee Activity Number: RD-2 20% State Administration, non-targeted Activity Title: RD-2 20% State Administration, non-targeted

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

RD-2 State Administration

Projected Start Date:

Projected End Date:

10/30/2015 10/30/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Vermont Agency of Commerce & Community

Apr 1 thru Jun 30, 2017 To Date **Overall Total Projected Budget from All Sources** N/A \$60,000.00 **Total Budget** \$0.00 \$60,000.00 **Total Obligated** \$0.00 \$60,000.00 **Total Funds Drawdown** \$3,944.61 \$41,555.70 **Program Funds Drawdown** \$3,944.61 \$41,555.70



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,944.61	\$41,555.70
State of Vermont Agency of Commerce & Community	\$3,944.61	\$41,555.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide staff oversight and administration of the Program for the non-targeted 20% allocation of the funding to ensure full compliance with all the rules and regulations.

Location Description:

Primarily at the main office located at One National Life Drive in Montpelier; however, the staff will be required to conduct onsite technical assistance and monitoring visits throughout the State.

Activity Progress Narrative:

Admin costs have been split between two Activities, 20% for work performed under the National Objective of Urgent Need and 80% for work performed under the National Objective of Low/Moderate Income (LMI). Narratives are the same for the two Activities.

Agency staff continue to conduct portfolio management for the Disaster Recover projects funded with CDBG-DR funds. As we near the end of the 2nd quarter, some projects have been identified that will need extensions in order to complete the complex projects. Most of those projects were scheduled to close by June 30, 2017, but have been extended to periods ranging from September 30, 2017 to December 31, 2018.

In addition, there has been a flurry of activity around monitoring of the projects that have been moving right along. Spring monitoring included the Waitsfield United Church of Christ's Village Meeting House project and Two Rivers-Ottauquechee Regional Commission's HMGP Buyouts program.

Technical assistance has been provided to grantees, including the Town of Northfield, the Town of Cabot, and the Town of Waitsfield.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount





Grantee Activity Number: RD-2 80% State Administration, targeted DR-2 80% State Administration, targeted

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

RD-2 State Administration

Projected Start Date:

Projected End Date:

10/30/2015 10/30/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A State of Vermont Agency of Commerce & Community

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$240,000.00
Total Budget	\$0.00	\$240,000.00
Total Obligated	\$0.00	\$240,000.00
Total Funds Drawdown	\$15,778.39	\$166,222.83
Program Funds Drawdown	\$15,778.39	\$166,222.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,778.39	\$166,222.83
State of Vermont Agency of Commerce & Community	\$15,778.39	\$166,222.83
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

()

Provide staff oversight and adminstration of the Program for the targeted 80% allocation of the funding to ensure full compliance with all the rules and regulations.

Location Description:

Primarily at the main office located at One National Life Drive in Montpelier; however, the staff will be required to conduct onsite technical assistance and monitoring visits throughout the State.

Activity Progress Narrative:

Admin costs have been split between two Activities, 20% for work performed under the National Objective of Urgent Need and 80% for work performed under the National Objective of Low/Moderate Income (LMI). Narratives are the same for the two Activities.

Agency staff continue to conduct portfolio management for the Disaster Recover projects funded with CDBG-DR funds. As we near the end of the 2nd quarter, some projects have been identified that will need extensions in order to complete the complex projects. Most of those projects were scheduled to close by June 30, 2017, but have been extended to periods ranging from September 30, 2017 to December 31, 2018.

In addition, there has been a flurry of activity around monitoring of the projects that have been moving right along. Spring monitoring included the Waitsfield United Church of Christ's Village Meeting House project and Two Rivers-Ottauquechee Regional Commission's HMGP Buyouts program.

Technical assistance has been provided to grantees, including the Town of Northfield, the Town of Cabot, and the



No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Amount **Other Funding Sources**

No Other Funding Sources Found **Total Other Funding Sources**

Project # / Title: RD1 E2 Buyouts-HMGP Match and non-eligible FEMA E2 / RD1

Grantee Activity Number: RD-1 E2 Commercial Buyouts Targeted UR E2 Activity Title: RD-1 E2 Commercial Buyouts Targeted UR E2

Activity Status: Activitiy Category:

Clearance and Demolition Planned

Project Number: Project Title:

RD1 E2 Buyouts-HMGP Match and non-eligible FEMA E2 RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected Start Date: Projected End Date:

05/01/2017 12/31/2018

Completed Activity Actual End Date: Benefit Type: Direct (HouseHold)

Responsible Organization: National Objective:

Urgent Need Two Rivers Ottauquechee Regional Commission

Overall Apr 1 thru Jun 30, 2017 To Date

Total Projected Budget from All Sources N/A \$374,825.00



Total Budget	\$374,825.00	\$374,825.00
Total Obligated	\$374,825.00	\$374,825.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$133,981.00	\$133,981.00
Two Rivers Ottauquechee Regional Commission	\$133,981.00	\$133,981.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Commercial properties brownfield clean-up and demolition as part of the buyout in conjunction with HMGP

Location Description:

Washington, Windsor and Windham counties

Activity Progress Narrative:

While there were no funds reported as expended in this quarter under the Activity, there was a closing of 40 Bridge Street in Stockbridge in which the funds were mistakenly drawn from the wrong Activity in DRGR. A voucher revision will be made in the amount of \$133,981 once the Modified Action Plan and the 2nd quarter QPR are approved.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-1-E2 Res Buyouts Non-Target LMI E2
Activity Title: RD-1-E2 Buyouts Non-Targeted LMI E2

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD1 E2 Buyouts-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$117,116.00
Total Budget	\$117,116.00	\$117,116.00
Total Obligated	\$117,116.00	\$117,116.00
Total Funds Drawdown	\$32,821.00	\$32,821.00
Program Funds Drawdown	\$32,821.00	\$32,821.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,821.00	\$32,821.00
Two Rivers Ottauquechee Regional Commission	\$32,821.00	\$32,821.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total projects costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space.

Location Description:

Any county other than Washington, Windsor, or Windham

Activity Progress Narrative:

During the second quarter of 2017, under this Activity there was pre-closing assistance to a property located in Hancock. There was also a Phase 2 brownfield assessment at the property. Demolition costs were incurred for a property located at 113 Park Street in Pittsfield.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-1-E2 Res Buyouts Non-Target UR E2
Activity Title: RD-1-E2 Res Buyouts Non-Target UR E2

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD1 E2 Buyouts-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type:Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$174,159.00
Total Budget	\$174,159.00	\$174,159.00
Total Obligated	\$174,159.00	\$174,159.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total projects costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space.

Location Description:

Any county other than Washington, Windsor or Windham

Activity Progress Narrative:

There were no funds drawn and no progress to report from this Activity this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-1-E2 Res Buyouts Wash/Winds/Windh LMI E2

Activity Title: RD-1-E2 Res Buyouts Wash/Winds/Windh LMI E2

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD1 E2 Buyouts-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$395,997.00
Total Budget	\$395,997.00	\$395,997.00
Total Obligated	\$395,997.00	\$395,997.00
Total Funds Drawdown	\$327,092.00	\$327,092.00
Program Funds Drawdown	\$327,092.00	\$327,092.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$193,110.00	\$193,110.00
Two Rivers Ottauquechee Regional Commission	\$193,110.00	\$193,110.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to provide the 25% matchfor the Hazard Mitigation Grant Program (HMGP) total project costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to the land to remain forever green space.

Location Description:

in the targeted counties of Washington, Windsor and Windham

Activity Progress Narrative:

There were pre-closing costs that were incured for the 280 Cameron property in Plainfield, along with closing costs for the property, and asbestos testing costs for a property at 816 Brook Street in West Windsor.

There was \$133,982 mistakenly drawn from this Activity this quarter, which should have been drawn from the Commercial Activity. The voucher revision will be made to correct after the Modified Action Plan and the QPR has been approved.



No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RD-1-E2 Res Buyouts Wash/Winds/Windh UR E2

Activity Title: RD-1-E2 Res Buyouts Targeted Co. UR E2

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD1 E2 Buyouts-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

Overall	Apr 1 thru Jun 30, 2017	To Date
Total Projected Budget from All Sources	N/A	\$77,514.00
Total Budget	\$77,514.00	\$77,514.00
Total Obligated	\$77,514.00	\$77,514.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Two Rivers Ottauquechee Regional Commission	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Funds will be used to provide the 25% matchfor the Hazard Mitigation Grant Program (HMGP) total project costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to the land to remain forever green space.

Location Description:

Targeted counties of Washington, Windsor and Windham

Activity Progress Narrative:

There were no funds drawn and no progress to be reported under this Activity this quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	1	40
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	25
Monitoring/Technical Assistance Visits	1	15
Report/Letter Issued	0	11

