Grantee: Vermont

Grant: B-13-DS-50-0001

July 1, 2018 thru September 30, 2018 Performance Report



Grant Number: Obligation Date: Award Date:

B-13-DS-50-0001

Grantee Name: Contract End Date: Review by HUD:

Vermont Submitted - Await for Review

Grant Award Amount: Grant Status: QPR Contact:

\$17,932,000.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$17,932,000.00

Total Budget: \$17.932.000.00

Disasters:

Declaration Number

FEMA-1995-VT FEMA-4022-VT FEMA-4043-VT FEMA-4066-VT

Narratives

Disaster Damage:

Tropical Storm Irene and the other flooding events of 2011 and 2012 had an unprecedented impact on Vermont. Nothing since the Great Flood of 1927 so devastated the state. Damage was severe and widespread. Six Vermonters lost their lives. Fifty thousand homes lost power. More than 3500 homes were damaged or destroyed displacing 1500 families. Transportation and public infrastructure were decimated. Of Vermont's 251 cities and town, 225 reported damage to their municipal infrastructure. In excess of 300 businesses sustained losses and the agricultural impacts included 20,000 acres of flooded farmland, lost crops and livestock. The largest state office complex was overrun by flood waters forcing the evacuation of state employees and clients of Vermont State Hospital. Several state agencies and 1500 workers were displaced.

Nonetheless, more work remains to be done. FEMA and SBA data were the primary sources for identifying unmet needs to be addressed by the state's first allocation. At this point in the recovery of Vermont's individuals, households, businesses and communities, much more specific information is available on the remaining needs that are eligible for CDBG-DR funding and cannot be met by other sources. The proposed uses of the second allocation are based on the following:

- More than 60 letters of interest from eligible entities for proposed projects.
- · A public hearing and public comment.
- DHCD's experience administering CDBG-DR I
- Ongoing communication with and reports from state agencies, the Irene Recovery Office, disaster case managers, municipalities, long term recovery committees, regional planning commissions, regional development corporations, and housing nonprofits.
 - · Need to use and build local capacity to apply and administer CDBG-DR funds in compliance with HUD requirements.

To this information the State applied the overarching goals of meeting the most pressing needs, maximizing benefits, leveraging other sources and rebuilding stronger and safer. ThisAction Plan also proposes uses that meet HUD's requirement that the funds be directed to the most impacted counties – Washington, Windsor and Windham. It outlines activities that ensure the primary beneficiaries are low and moderate income populations and can be completed within the required two year timeframe.

Recovery Needs:

The Agency asked HUD to obligate only \$13,232,000 or approximately 74% of the total \$17,932,000 in CDBG-DR2 funds allocated to Vermont at this time. As projects get underway, the Agency will amend this Partial Action Plan and request that HUD obligate the additional funds, thus starting a new two year expenditure timeline for the additional funds requested.

This plan proposes activities and a method of distribution based on the following assessment of unmet needs in the areas of



housing, economic recovery and infrastructure. The analysis focuses on the needs of low and moderate income persons in the most severely impacted counties. (CDBG-DR II funds may be used to address disaster needs in any county that received a disaster declaration but HUD requires that no less than 80% of the allocation be used in Washington, Windsor and Windham.) It also considers HUD requirements regarding eligible activities and the two year expenditure period. Sources relied upon for this assessment include more than 60 project proposals submitted to DHCD in response to a request for letters of interest based on remaining needs and CDBG-DR eligibility criteria. This request was distributed widely to municipalities, state and local officials and organizations engaged in recovery efforts, DHCD's partner agencies, and through the Department's distribution lists for its ongoing CDBG program, the Vermont Community Development Program. DHCD received indications of interest for approximately \$43 million in projects, - more than twice the \$17.9 million available. CDBG-DR II will be used for longer term recovery and resilience efforts. As noted earlier, existing sources are insufficient to meet the remaining need to relocate and redevelop impacted affordable housing out of floodplains. The most urgent of these projects is a public housing authority property in Brattleboro, which provides 80 units of affordable housing for the elderly and disabled. It was severely damaged by Irene and remains in harm's way. It is a high priority for the Brattleboro Housing Authority, the community and the State to address this life and safety issue by redeveloping the units outside of the flood hazard area. This plan includes substantial funding (\$5 million) for this critical project. The State was very fortunate in that the other Public Housing Authorities did not suffer any damage as a result of Tropical Storm Irene or the other Storms listed in the Federal Register for this allocation.

Based on data collected by its disaster recovery coordinator, the Vermont Agency of Agriculture estimates remaining needs related to agricultural impacts at approximately \$2 million. This Action Plan proposes dedicating \$3 million for business assistance which will include grants for farms.

| Overall | This Report Period | To Date |
|---|--------------------|-----------------|
| Total Projected Budget from All Sources | N/A | \$17,931,999.00 |
| Total Budget | \$0.00 | \$17,931,999.00 |
| Total Obligated | \$0.00 | \$17,812,721.00 |
| Total Funds Drawdown | \$259,138.84 | \$17,069,133.97 |
| Program Funds Drawdown | \$259,138.84 | \$17,069,133.97 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$301,420.98 | \$17,069,133.97 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$17,663,349.00 |

Progress Toward Required Numeric Targets

| Requirement | Target | Actual |
|--|-----------------|-----------------|
| Overall Benefit Percentage (Projected) | | 66.03% |
| Overall Benefit Percentage (Actual) | | 66.96% |
| Minimum Non-Federal Match | \$0.00 | \$17,663,349.00 |
| Limit on Public Services | \$2,689,800.00 | \$0.00 |
| Limit on Admin/Planning | \$3,586,400.00 | \$889,281.97 |
| Limit on Admin | \$896,600.00 | \$889,281.97 |
| Most Impacted and Distressed Threshold (Projected) | \$10,902,656.00 | \$0.00 |

Overall Progress Narrative:

Staff have been in communication with both the Field Office and Headquarters regarding the Extension requests for the Buyout Programs and the Brattleboro Housing Authority Red Clover Project due to severe delays by FEMA. The extreme delays by FEMA have been brought to the attention of Senator Leahy's office to intervene on the State's behalf to attempt to resolve the issues to bring closure to the



outstanding environmental reviews so we can move forward with the projects. in the meantime, we need to extend the completion dates on these projects to hold the funds for these very critical community projects for flood restoration.

The highlight during this Quarter was the Buyout Program wining a National Award through the Council of State Community Development Agencies (COSCDA). The Sterling Achievement Award for Homeless Prevention. http://www.coscda.org/18AwardWinners.asp

Project Summary

| Project #, Project Title | This Report Period | To Date | |
|--|---------------------------|---------------------------|---------------------------|
| | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |
| RD-1 Brattleboro Housing Authority, RD-1 Brattleboro | \$0.00 | \$1,523,009.00 | \$1,523,009.00 |
| RD-1 Buyouts- HMGP Match and non-eligible FEMA, RD-1 | \$0.00 | \$342,798.00 | \$342,798.00 |
| RD-1 E2 Brattleboro Housing Authority, RD-1 E2 Brattleboro | \$0.00 | \$76,647.00 | \$76,647.00 |
| RD-1 E2 Buyout-HMGP Match and non-eligible FEMA E2, | \$38,670.00 | \$1,139,611.00 | \$678,598.00 |
| RD-1 Economic Recovery, Flood Impacted Biz 2, RD-1 | \$0.00 | \$1,184,796.00 | \$1,184,796.00 |
| RD-1 Economic Recovery, Flood Impacted Businesses, RD-1 | \$0.00 | \$1,545,000.00 | \$1,545,000.00 |
| RD-1 Ladd Hall Limited Partnership, DR2RD-1-2012- | \$0.00 | \$1,000,000.00 | \$1,000,000.00 |
| RD-1 Municipal Infrastructure Recovery and Repair, RD-1 | \$0.00 | \$950,783.00 | \$950,783.00 |
| RD-1 State Administration, RD-1 State Administration | \$0.00 | \$596,600.00 | \$596,600.00 |
| RD-1-E Brattleboro Housing Authority Extended, RD-1-E | \$0.00 | \$3,940,544.00 | \$3,940,544.00 |
| RD-1-E Buyouts HMGP Match & non-eligible FEMA, RD-1-E | \$0.00 | \$517,591.00 | \$517,591.00 |
| RD-1-E Municipal Infrastructure Recovery & Repair, RD-1-E | \$0.00 | \$414,621.00 | \$414,621.00 |
| RD-2 Brattleboro Housing Authority CONTINUATION, RD-2 | \$0.00 | \$0.00 | \$0.00 |
| RD-2 Muni Infrastructure Recovery & Repair, RD-2 Muni | \$0.00 | \$3,421,124.00 | \$3,373,927.00 |
| RD-2 State Administration, RD-2 State Administration | \$0.00 | \$232,656.49 | \$232,656.49 |
| RD-2-E BHA Red Clover, RD-2-E BHA Red Clover | \$0.00 | \$111,380.00 | \$39,299.00 |
| RD-2-E Buyouts HMGP Match and non-eligible FEMA, RD-2- | \$1,090.00 | \$300,000.00 | \$24,744.00 |
| RD-2-E Municipal Infrastructure Extended, RD-2-E | \$209,499.00 | \$567,496.00 | \$567,495.00 |
| RD-2-E State Administration, RD-2-E State Administration | \$9,879.84 | \$67,343.51 | \$60,025.48 |



Activities

Project # / Title: RD-1 Buyouts- HMGP Match and non-eligible FEMA / RD-1

Grantee Activity Number: Buyouts Wash/Winds/Windh LMI RD-1 IG-00036

Activity Title: Buyouts Wash/Windsor/Windham LMI

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$22,162.00 |
| Total Budget | \$0.00 | \$22,162.00 |
| Total Obligated | \$0.00 | \$22,162.00 |
| Total Funds Drawdown | \$0.00 | \$22,162.00 |
| Program Funds Drawdown | \$0.00 | \$22,162.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$22,162.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$22,162.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Ancillary Activities

| Responsible Organization | Activity Type | Project # | Grantee Activity # | Activity Title | Program Income Account |
|-----------------------------|-------------------------|-------------------|----------------------|----------------------|---------------------------|
| Two Rivers Ottauguechee | Acquisition - buyout of | ., | , | | |
| Regional Commission | residential properties | HMGP Match & non- | Wash/Winds/Windh LMI | Buyouts Targeted LMI | General Account |
| Regional Commission | | eligible FEMA | IG-00036 | - TRORC | |

Activity Description:

CDBG-DR 2 funding combined with the previous CDBG-DR 1 allocation and state general funds through the Vermont Housing and Conservation Board will largely satisfy the remaining unmet needs for buyouts. By making this commitment, the state will maximize participation in the FEMA buyouts and at the same time assist those unable to access FEMA funding. This gives those most affected by flooding a better chance at full recovery and removes properties from danger and reduces future impacts from flooding, thus fostering responsible flood plain



management.

CDBG-DR 2 funding will be used to assist communities and property owners meet the FEMA required 25% match and support FEMA-denied property buyouts at 75% of the pre-flood assessed property value statewide. In addition, a small portion of these funds will support Brownfield clean-up on buyout properties and land restoration, once the demo and clearance of the parcels has been completed, to provide community green space and/or limited recreational facilities in accordance with the deed restrictions to maintain in perpetuity any buyout property for a use that is compatible with open space, recreational, or wetlands management practices.

Location Description:

Washington, Windsor and Windham counties

Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|---|
| | Total | Total |
| # of Properties | 0 | 1/4 |
| # of Parcels acquired voluntarily | 0 | 1/4 |
| | | |
| | This Report Period | Cumulative Actual Total / Expected |

| | Total | Total |
|-------------------------|-------|-------|
| # of Housing Units | 0 | 1/4 |
| # of Singlefamily Units | 0 | 1/4 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative | Cumulative Actual Total / Expected | | |
|--------------------|--------------------|-----|-------|------------|------------------------------------|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 1/0 | 0/4 | 1/4 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 1/0 | 0/4 | 1/4 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Commercial Buyouts Wash/Winds UR RD-1 IG-

00036

Activity Title: Commercial buyouts Washington/Windsor

counties UR

Activitiy Category:

Acquisition - general

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (Person)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$29,619.00 |
| Total Budget | \$0.00 | \$29,619.00 |
| Total Obligated | \$0.00 | \$29,619.00 |
| Total Funds Drawdown | \$0.00 | \$29,619.00 |
| Program Funds Drawdown | \$0.00 | \$29,619.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$29,619.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$29,619.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Ancillary Activities

| Responsible Organization | Activity Type | Project # | Grantee Activity # | Activity Title | Program Income Account |
|--|--|--|--|--|---------------------------|
| Two Rivers Ottauquechee Regional Commission | Acquisition, construction,reconstruction on of public facilities | RD-1-E Buyouts HMGP Match & non- eligible FEMA | RD-1-E Commercial Buyouts Targeted UR IG-00036 | RD-1-Extension Commercial Buyouts Target UR -TRORC | General Account |

Activity Description:

For commercial property buyouts, funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these commercial properties to buy them out to clear the land to remain forever green space. Two Rivers Ottaquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the business owners, municipalities, and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.



Location Description:

Targeted counties of Washington and/or Windsor county

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Res Buyouts Wash/Winds/Windh UR RD-1 IG-

00036

Activity Title: Residential Buyouts Wash/Windsor/Windham UR

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$88,488.00 |
| Total Budget | \$0.00 | \$88,488.00 |
| Total Obligated | \$0.00 | \$88,488.00 |
| Total Funds Drawdown | \$0.00 | \$88,488.00 |
| Program Funds Drawdown | \$0.00 | \$88,488.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$88,488.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$88,488.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Ancillary Activities

| Responsible Organization | Activity Type | Project # | Grantee Activity # | Activity Title | Program Income Account |
|---|--|-------------------|---|----------------------|---------------------------|
| Two Rivers Ottauquechee Regional Commission | Acquisition - buyout of residential properties | HMGP Match & non- | RD-1-E Res Buyouts Wash/Winds/Windh UR | Buyouts Targeted Co. | General Account |
| rtegioriai commission | | eligible FEMA | IG-00036 | UR - TRORC | |

Activity Description:

Funds will be used to assist with residential buyouts in Washington, Windsor, and Windham counties, assisting homeowners that are above income, or Urgent Need category, whose properties were impacted by Tropical Storm Irene. Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties to

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties to buy them out to clear the land to remain forever green space.

Two Rivers Ottaquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.



Location Description:

Washington, Windsor, and Windham counties

Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 1/2 |
| # of Parcels acquired voluntarily | 0 | 1/2 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 1/2 |
| # of Singlefamily Units | 0 | 1/2 |

Beneficiaries Performance Measures

| | 11 | inis Report Period | | Cumulative | Cumulative Actual Total / Expected | | | |
|--------------------|-----|--------------------|-------|------------|------------------------------------|-------|---------|--|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod | |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 1/2 | 0.00 | |
| # Owner Households | 0 | 0 | 0 | 0/0 | 0/0 | 1/2 | 0.00 | |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Residential Buyouts non-targeted LMI RD-1 IG-

00036

Activity Title: Residential Buyouts non-targeted LMI

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$72,036.00 |
| Total Budget | \$0.00 | \$72,036.00 |
| Total Obligated | \$0.00 | \$72,036.00 |
| Total Funds Drawdown | \$0.00 | \$72,036.00 |
| Program Funds Drawdown | \$0.00 | \$72,036.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$72,036.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$72,036.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Ancillary Activities

| Responsible Organization | Activity Type | Project # | Grantee Activity # | Activity Title | Program Income Account |
|--|--|--|---|---|---------------------------|
| Two Rivers Ottauquechee Regional Commission | Acquisition - buyout of residential properties | RD-1-E Buyouts HMGP Match & non- eligible FEMA | RD-1-E Res Buyouts Non-Target LMI IG- 00036 | RD-1-Extension Res Buyouts Non- Targeted LMI - TRORC | General Account |

Activity Description:

Residential buyouts to assist homeowners that are below 80% of area median income levels. These funds will be used as the 25% match to the Hazard Mitigation Grant Program (HMGP) for property owners impacted by Tropical Storm Irene. Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties to buy them out to clear the land to remain forever green space.

Two Rivers Ottaquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.



Location Description:

All other counties with the exception of Washington, Windsor and Windham counties (targeted counties).

Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 1/2 |
| # of Parcels acquired voluntarily | 0 | 1/2 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 1/2 |
| # of Singlefamily Units | 0 | 1/2 |

Beneficiaries Performance Measures

| | This Report Period | | Cumulative Actual Total / Expected | | | | |
|--------------------|--------------------|-----|------------------------------------|-----|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 1/1 | 0/1 | 1/2 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 1/1 | 0/1 | 1/2 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Residential Buyouts non-targeted UR RD-1 IG-

00036

Activity Title: Residential Buyouts non-targeted UR

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 Buyouts- HMGP Match and non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Buyouts- HMGP Match and Non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$130,493.00 |
| Total Budget | \$0.00 | \$130,493.00 |
| Total Obligated | \$0.00 | \$130,493.00 |
| Total Funds Drawdown | \$0.00 | \$130,493.00 |
| Program Funds Drawdown | \$0.00 | \$130,493.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$130,493.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$130,493.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Ancillary Activities

| Responsible Organization | Activity Type | Project # | Grantee Activity # | Activity Title | Program Income Account |
|-----------------------------|-------------------------|-------------------|--------------------|--------------------|---------------------------|
| Two Rivers Ottauguechee | Acquisition - buyout of | RD-1-E Buyouts | RD-1-E Res Buyouts | RD-1-Extension Res | |
| • | residential properties | HMGP Match & non- | Non-Target UR IG- | Buyouts Non-Target | General Account |
| Regional Commission | | eligible FFMA | 00036 | UR - TRORC | |

Activity Description:

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties, impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space.

Two Rivers Ottaquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.

Residential buyouts to assist homeowners that are above income in the non-targeted counties. These funds will provide the 25% match to the Hazard Mitigation Grant Program (HMGP).



Location Description:

Any other county in the State other than Washington, Windsor, or Windham counties (targeted counties).

Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 2/2 |
| # of Parcels acquired voluntarily | 0 | 2/2 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 2/2 |
| # of Singlefamily Units | 0 | 2/2 |

Beneficiaries Performance Measures

| | This Report Period | | Cumulative Actual Total / Expected | | | | |
|--------------------|--------------------|-----|------------------------------------|-----|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 0/0 | 0/0 | 2/2 | 0.00 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 0/0 | 2/2 | 0.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1 E2 Brattleboro Housing Authority / RD-1 E2 Brattleboro

Grantee Activity Number: RD-1-E2 Red Clover IG-00005 E2
Activity Title: RD-1-E2 Red Clover IG-00005 E2

Activity Category:

Construction of new replacement housing

Project Number:

Activity Status:

Under Way

Project Title:

RD-1 E2 Brattleboro Housing Authority RD-1 E2 Brattleboro Housing Authority



Projected Start Date: Projected End Date:

05/01/2017 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod Red Clover Commons Limited Partnership

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$76,647.00 |
| Total Budget | \$0.00 | \$76,647.00 |
| Total Obligated | \$0.00 | \$76,647.00 |
| Total Funds Drawdown | \$0.00 | \$76,647.00 |
| Program Funds Drawdown | \$0.00 | \$76,647.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$76,647.00 |
| Red Clover Commons Limited Partnership | \$0.00 | \$76,647.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

BENEFICIARIES will be reported under the original activity

Replacement Housing for the Brattleboro Housing Authority, Melrose Terrace that was severely impacted by Tropical Storm Irene. Also, to assist with the demolition and clearance of the four most critical buildings in the Floodway at Melrose Terrace to restore the floodway.

Location Description:

Fairground Road; Brattlboro, Vermont

Activity Progress Narrative:

Melrose Terrace demolition has not yet begun. We're planning to begin work in the spring of 2019.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1 E2 Buyout-HMGP Match and non-eligible FEMA E2 / RD1

Grantee Activity Number: RD-1 E2 Commercial Buyouts Targeted UR E2
Activity Title: RD-1 E2 Commercial Buyouts Targeted UR E2

Activitiy Category:

Clearance and Demolition

Project Number:

RD-1 E2 Buyout-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Overall

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Jul 1 thru Son 20, 2019

Two Rivers Ottauquechee Regional Commission

| Overall | Jui 1 thru 5ep 30, 2018 | 10 Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$374,825.00 |
| Total Budget | \$0.00 | \$374,825.00 |
| Total Obligated | \$0.00 | \$374,825.00 |
| Total Funds Drawdown | \$4,286.00 | \$171,335.00 |
| Program Funds Drawdown | \$4,286.00 | \$171,335.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$4,286.00 | \$171,335.00 |
| Two Rivers Ottauquechee Regional Commission | \$4,286.00 | \$171,335.00 |



To Date

| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
|---------------------------------------|--------|--------|
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Commercial properties brownfield clean-up and demolition as part of the buyout in conjunction with HMGP

Location Description:

Washington, Windsor and Windham counties

Activity Progress Narrative:

Brownfields work essentially finished at the Bettis site in Hancock in terms of stabilization and final work and documentation is being done to receive formal closure from VTDepartment of Environmental Conservation. Cabot sawmill had additional assessment done, but the project ended up being withdrawn by the town and is now being closed down in terms of assessment. Several site projects were closed out.

In July and August, considerable time spent on moving the Cabot Sawmill and Bettis Autoland projects toward completion.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

| | | inis Report Period | | | Cumulative Actual Total / Expected | | |
|-----------------|-----|--------------------|-------|-----|------------------------------------|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 1 | 0 | 2 | 1/0 | 0/0 | 2/2 | 50.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-1-E2 Res Buyouts Non-Target LMI E2
Activity Title: RD-1-E2 Buyouts Non-Targeted LMI E2

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 E2 Buyout-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$117,116.00 |
| Total Budget | \$0.00 | \$117,116.00 |
| Total Obligated | \$0.00 | \$117,116.00 |
| Total Funds Drawdown | \$10,448.00 | \$62,044.00 |
| Program Funds Drawdown | \$10,448.00 | \$62,044.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$10,448.00 | \$62,044.00 |
| Two Rivers Ottauquechee Regional Commission | \$10,448.00 | \$62,044.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total projects costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space.

Location Description:

Any county other than Washington, Windsor, or Windham

Activity Progress Narrative:

No buyouts took place this period, this was to record an expenditure from a previous Quarter that had not been stated.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-1-E2 Res Buyouts Non-Target UR E2
Activity Title: RD-1-E2 Res Buyouts Non-Target UR E2

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 E2 Buyout-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$174,159.00 |
| Total Budget | \$0.00 | \$174,159.00 |
| Total Obligated | \$0.00 | \$174,159.00 |
| Total Funds Drawdown | \$0.00 | \$16,493.00 |
| Program Funds Drawdown | \$0.00 | \$16,493.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$16,493.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$16,493.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total projects costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space.

Location Description:

Any county other than Washington, Windsor or Windham

Activity Progress Narrative:

No buyouts took place this period

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-1-E2 Res Buyouts Wash/Winds/Windh LMI E2

Activity Title: RD-1-E2 Res Buyouts Wash/Winds/Windh LMI E2

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 E2 Buyout-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$395,997.00 |
| Total Budget | \$0.00 | \$395,997.00 |
| Total Obligated | \$0.00 | \$395,997.00 |
| Total Funds Drawdown | \$0.00 | \$395,997.00 |
| Program Funds Drawdown | \$0.00 | \$395,997.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$395,997.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$395,997.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Funds will be used to provide the 25% matchfor the Hazard Mitigation Grant Program (HMGP) total project costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to the land to remain forever green space.

Location Description:

in the targeted counties of Washington, Windsor and Windham

Activity Progress Narrative:

No buyouts took place this period. All funds drawn under this activity.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-1-E2 Res Buyouts Wash/Winds/Windh UR E2

Activity Title: RD-1-E2 Res Buyouts Targeted Co. UR E2

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1 E2 Buyout-HMGP Match and non-eligible FEMA E2

Projected Start Date:

05/01/2017

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

RD1 E2 Buyouts-HMGP Match and Non-eligible FEMA

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$77,514.00 |
| Total Budget | \$0.00 | \$77,514.00 |
| Total Obligated | \$0.00 | \$77,514.00 |
| Total Funds Drawdown | \$23,936.00 | \$32,729.00 |
| Program Funds Drawdown | \$23,936.00 | \$32,729.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$23,936.00 | \$32,729.00 |
| Two Rivers Ottauquechee Regional Commission | \$23,936.00 | \$32,729.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Funds will be used to provide the 25% matchfor the Hazard Mitigation Grant Program (HMGP) total project costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to the land to remain forever green space.

Location Description:

Targeted counties of Washington, Windsor and Windham

Activity Progress Narrative:

Although no buyouts took place this period; two HHs were assisted:

legal costs, asbestos testing and demolition at 85 Brook St (1 person, white, LMI in Washington County) and 87 Brook St (1 person, white, disabled, female head of household, LMI in Washington County) in Barre City.

The expended amount was to record a previous expenditure not recorded earlier.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

| | This Report Period | | Cumulative Actual Total / Expected | | | | | |
|--------------------|--------------------|-----|------------------------------------|-----|-----|-------|---------|--|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod | |
| # of Households | 1 | 0 | 2 | 1/0 | 0/0 | 2/2 | 50.00 | |
| # Owner Households | 1 | 0 | 2 | 1/0 | 0/0 | 2/2 | 50.00 | |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1 Municipal Infrastructure Recovery and Repair / RD-1

Grantee Activity Number: Town of Athens RD-1 IG-00064

Activity Title: Walker and Brookline Roads Culverts

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

RD-1 Municipal Infrastructure Recovery and Repair RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date: Projected End Date:

02/12/2015 11/30/2015

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Town of Athens

 Overall
 Jul 1 thru Sep 30, 2018
 To Date

 Total Projected Budget from All Sources
 N/A
 \$254,215.00

 Total Budget
 \$0.00
 \$254,215.00

 Total Obligated
 \$0.00
 \$254,215.00



Area ()

| Total Funds Drawdown | \$0.00 | \$254,215.00 |
|---------------------------------------|--------|--------------|
| Program Funds Drawdown | \$0.00 | \$254,215.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$254,215.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$30,690.00 |

Activity Description:

The project consists of replacing three culverts: two on Walker Road and one on Brookline Road that were washed out during Tropical Storm Irene. The one on Brookline Road serves as a major rural collector of a Class 07 paved highway on which the Athens municipal office is located. The three culverts are designed to meet current state standards which will alleviate the previously poorly designed structures that ultimately presented a life-threating situation.

Location Description:

Walker Road; Class 9 Road Vermont Route 35 Brookline Road; Class 7 Road

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Town of Whitingham RD-1 IG-00045

Activity Title: Whitingham Bridge #47 Deck Replacement

Activitiy Category:

Construction/reconstruction of streets

Project Number:

RD-1 Municipal Infrastructure Recovery and Repair

Projected Start Date:

07/10/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1 Municipal Infrastructure Recovery and Repair

Projected End Date:

12/10/2015

Completed Activity Actual End Date:

Responsible Organization:

Town of Whitingham

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$12,207.00 |
| Total Budget | \$0.00 | \$12,207.00 |
| Total Obligated | \$0.00 | \$12,207.00 |
| Total Funds Drawdown | \$0.00 | \$12,207.00 |
| Program Funds Drawdown | \$0.00 | \$12,207.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$12,207.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$9,129.00 |

Activity Description:

Whitingham Bridge #47 is in Jacksonville and is the farthest downstream of three relatively closely spaced town bridges across the East Branch North River. It extends from Vermont Route 112 to one of the few retail businesses in the Village. Tropical Storm Irene destroyed the farthest upstream of the three bridges, and carried it over the middle bridge and into bridge #47. Bridge #47 was severely damaged but was repaired sufficiently to be placed into service. It needs full replacement of the deck and guardrails to be safe and fully serviceable.

The project will involve complete removal and replacement of the bridge deck and guardrails. The abutments and steel beams will not be altered.

Location Description:

Whitingham Bridge 47 is located at 201 Vermont Route 112, Whitingham VT (Jacksonville Village). Windham County FIPS: 50025.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-1-E Buyouts HMGP Match & non-eligible FEMA / RD-1-E

Grantee Activity Number: RD-1-E Commercial Buyouts Targeted UR IG-

00036

Activity Title: RD-1-Extension Commercial Buyouts Target UR -

TRORC

Activity Category: Activity Status:

Acquisition, construction, reconstruction of public facilities Completed

Project Number: Project Title:

RD-1-E Buyouts HMGP Match & non-eligible FEMA RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected Start Date: Projected End Date:

12/10/2013 06/30/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Two Rivers Ottauquechee Regional Commission

 Overall
 Jul 1 thru Sep 30, 2018
 To Date

 Total Projected Budget from All Sources
 N/A
 \$20,556.00

 Total Budget
 \$0.00
 \$20,556.00

Total Obligated \$0.00 \$20,556.00



Direct (Person)

| Total Funds Drawdown | \$0.00 | \$20,556.00 |
|---|--------|-------------|
| Program Funds Drawdown | \$0.00 | \$20,556.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$20,556.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$20,556.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

For commercial property buyouts, funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total project costs of these commercial properties to buy them out and to clear the land to remain forever green space. Two Rivers Ottauquechee Regional Commission (TRORC) will serve as the lead organization to adminster the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the business owners, municipalities, and the HMGP. The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.

Location Description:

Commercial properties in Washington and Windsor Counties.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD-1-E Res Buyouts Non-Target LMI IG-00036

Activity Title: RD-1-Extension Res Buyouts Non-Targeted LMI - TRORC

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type:Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$60,848.00 |
| Total Budget | \$0.00 | \$60,848.00 |
| Total Obligated | \$0.00 | \$60,848.00 |
| Total Funds Drawdown | \$0.00 | \$60,848.00 |
| Program Funds Drawdown | \$0.00 | \$60,848.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$60,848.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$60,848.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total projects costs of these properties, which were impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space. Two Rivers Ottauquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the HMGP. The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.

Location Description:

Residential buyouts in any county other than Washington, Windsor, and Windham counties.

Activity Progress Narrative:



Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 1/0 |
| # of Singlefamily Units | 0 | 1/0 |

Beneficiaries Performance Measures

| | | This Report Period | | Cumula | Cumulative Actual Total / Expected | | |
|-----------------|-----|--------------------|-------|--------|---|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/0 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD-1-E Res Buyouts Non-Target UR IG-00036
Activity Title: RD-1-Extension Res Buyouts Non-Target UR TRORC

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$145,348.00 |
| Total Budget | \$0.00 | \$145,348.00 |
| Total Obligated | \$0.00 | \$145,348.00 |
| Total Funds Drawdown | \$0.00 | \$145,348.00 |
| Program Funds Drawdown | \$0.00 | \$145,348.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$145,348.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$145,348.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program total project costs of these properties, impacted by Tropical Storm Irene, to buy them out to clear the land to remain forever green space.

Two Rivers Ottauquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to municipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities and the Hazard Mitigation Grant Program (HMGP). The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation and ongoing technical assistance and oversight monitoring of the program.

Residentail buyouts to assist homeowners that are above income in the non-targeted counties. These funds will provide the 25% match to the Hazard Mitigation Grant Program (HMGP).

Location Description:

Residential properties located in counites other than Washington, Windsor, or Windham counties.

Activity Progress Narrative:



Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 2/0 |
| # of Parcels acquired voluntarily | 0 | 2/0 |
| | This Report Period | Cumulative Actual Total / Expected |
| | Total | Total |
| # of Housing Units | 0 | 2/0 |

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

of Singlefamily Units

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



2/0

Grantee Activity Number: RD-1-E Res Buyouts Wash/Winds/Windh LMI IG-

00036

Activity Title: RD-1-Extension Res Buyouts Targeted LMI -

TRORC

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$156,841.00 |
| Total Budget | \$0.00 | \$156,841.00 |
| Total Obligated | \$0.00 | \$156,841.00 |
| Total Funds Drawdown | \$0.00 | \$156,841.00 |
| Program Funds Drawdown | \$0.00 | \$156,841.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$156,841.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$156,841.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

CDBG-DR2 funding combined with the previous CDBG-DR1 allocation and state general funds through Vermont Housing and Conservation Bord (VHCB) will largely satisfy the remaining unmet needs for buyouts. By making this comimitment, the State will maximize participation in the FEMA buyouts and at the same time assist those unable to access FEMA funding. This gives those most affected by flooding a better chance at full recovery and removes properties from danger and reduces future impacts from flooding, thus fostering responsible flood plain management.

CDBG-DR2 fudning will be used to assist communities and property owners meet the FEMA required 25% match and support FEMA-denied property buyouts at 75% of the pre-flood assessed property value statewide. In addition, a small portion of these funds will support Brownfield clean-up on buyout properties and land restoration, once the demo and clearance of the parcels has been completed, to provide community green space and/or limited recreational facilities in accordance with the deed restrictions to maintain in perpetuity any buyout property for a use that is compatible with open space, recreational, or wetlands management practices.

Location Description:

Residential properties in Washington, Windsor, or Windham Counties.



Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|---|
| | Total | Total |
| # of Properties | 0 | 1/0 |
| # of Parcels acquired voluntarily | 0 | 1/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|---|
| | Total | Total |
| # of Housing Units | 0 | 1/0 |
| # of Singlefamily Units | 0 | 1/0 |

Beneficiaries Performance Measures

| | This | This Report Period | | Cumulative Actual Total / Expected | | | |
|--------------------|------|--------------------|-------|---|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/0 | 100.00 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 1/0 | 1/0 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD-1-E Res Buyouts Wash/Winds/Windh UR IG-

00036

Activity Title: RD-1-Extension Res Buyouts Targeted Co. UR -

TRORC

Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected Start Date:

12/10/2013

Benefit Type: Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-1-E Buyouts HMGP Match & non-eligible FEMA

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$133,998.00 |
| Total Budget | \$0.00 | \$133,998.00 |
| Total Obligated | \$0.00 | \$133,998.00 |
| Total Funds Drawdown | \$0.00 | \$133,998.00 |
| Program Funds Drawdown | \$0.00 | \$133,998.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$133,998.00 |
| Two Rivers Ottauquechee Regional Commission | \$0.00 | \$133,998.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

EXPENDITURE DEADLINE EXTENSION

Beneficiaries reported under original activity.

Funds will be used to assist with residential buyouts in Washington, Windsor, and Windham counties, assisting homeowners that are above income, or Urgent Need category, whose properties were impacted by Tropical Storm Irene.

Funds will be used to provide the 25% match for the Hazard Mitigation Grant Program (HMGP) total project costs of these properties to buy them out and clear the land to remain forever green space.

Two Rivers Ottauquechee Regional Commission (TRORC) will serve as the lead organization to administer the delivery of this program, working through several of the other Regional Planning Commissions to assist in the necessary field work and providing technical assistance to muncipalities specific to their respective regions, and to assist in the actual closings with the property owners, municipalities, and the HMGP. The State will be working closely with TRORC to provide draft documents, subgrant agreements, duplication of benefit documentation, and ongoing technical assistance and oversight monitoring of the program.

Location Description:

Residential properties in Washington, Windsor, or Windham Counties.



Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 3/0 |
| # of Parcels acquired voluntarily | 0 | 3/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 3/0 |
| # of Singlefamily Units | 0 | 3/0 |

Beneficiaries Performance Measures

| | This | This Report Period | | Cumulative Actual Total / Expected | | | |
|--------------------|------|--------------------|-------|---|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 1/0 | 0/0 | 3/0 | 33.33 |
| # Owner Households | 0 | 0 | 0 | 1/0 | 0/0 | 3/0 | 33 33 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-2 Muni Infrastructure Recovery & Repair / RD-2 Muni

Grantee Activity Number: RD-2 City of Montpelier IG-00013
Activity Title: RD-2 Montpelier Taylor Street Riverwall Reconst

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title:

RD-2 Muni Infrastructure Recovery & Repair RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date: Projected End Date:

02/11/2016 08/01/2017



Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

Responsible Organization:

Urgent Need

City of Montpelier

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$850,000.00 |
| Total Budget | \$0.00 | \$850,000.00 |
| Total Obligated | \$0.00 | \$850,000.00 |
| Total Funds Drawdown | \$0.00 | \$850,000.00 |
| Program Funds Drawdown | \$0.00 | \$850,000.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$850,000.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$1,406,683.00 |

Activity Description:

The project will allow the City of Montpelier to stabilize and rebuild the One Taylor Street Retaining Wall that protects the site at 1 Taylor Strreet, Montpelier, VT. Two flooding events (May 2011 and Tropical Storm Irene in August 2011) exacerbated the deteriorating condition of the Wall as large cut granite blocks at the base of the wall were completely dislocated. Because One Taylor Street is the site of the former home to a metal salvage yard, the soils require specific management practices to meet requirements of the approved CAP. Erosion of soils would result in contamination and sedimentation of the Winooski River.

Location Description:

1 Taylor Street, Montpelier, VT

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD-2 Town of Brandon IG-00068
Activity Title: RD-2 Brandon Town Office Rehab

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

12/11/2014

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

12/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Town of Brandon

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$45,780.00 |
| Total Budget | \$0.00 | \$45,780.00 |
| Total Obligated | \$0.00 | \$45,780.00 |
| Total Funds Drawdown | \$0.00 | \$45,780.00 |
| Program Funds Drawdown | \$0.00 | \$45,780.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$45,780.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$336,575.00 |

Activity Description:

PROJECT CONTINUATION

On August 29, 2011, Tropical Storm Irene brought one foot of flood waters into the Town Office building, resulting in the evacuation and containment of the building for several months. The building was then stabilized and work was done to preven further deterioration and mold growth. The Town will use CDBG-DR2 funds, combined with other funds, to rehab and repair the building and relocate the town offices back into this historic building.

Location Description:

Project is located at 49 Center Street in Brandon, VT.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-2 Town of Cambridge IG-00011

RD-2 Cambridge Greenway/Railrd Bridge/Rt 15 **Activity Title:**

culver

Activitiy Category:

Construction/reconstruction of streets

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

11/05/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

10/23/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Cambridge

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|---------|
| Total Projected Budget from All Sources | N/A | \$0.00 |
| Total Budget | \$0.00 | \$0.00 |
| Total Obligated | \$0.00 | \$0.00 |
| Total Funds Drawdown | \$0.00 | \$0.00 |
| Program Funds Drawdown | \$0.00 | \$0.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$0.00 |
| Town of Cambridge | \$0.00 | \$0.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Ancillary Activities

| Responsible Organization | Activity Type | Project # | Grantee Activity # | Activity Title | Program Income Account |
|-----------------------------|---|--|--------------------------------------|---|---------------------------|
| Town of Cambridge | Construction/reconstruct ion of streets | RD-2-E Municipal Infrastructure Extended | RD-2-E Town of Cambridge IG-00011 | RD-2-E Cambridge Greenway/RR Bridge/Rt 15 Culvert | General Account |

Activity Description:

The Town of Cambridge is tackling two projects under this grant. The first is replacing the Greenway/Railroad Bridge over the Brewster River with a properly sized and proportioned bridge and the other project is replacing two under-sized culverts under Route 15.

Location Description:

Greenway/Railroad Bridge and Route 15.

Activity Progress Narrative:

Bridge: Project Complete

Culverts: Contract awarded to DCS. Excavation of culvert approaches complete. Culvert ordered from pre-cast



concrete plant. Shop drawings complete. Culvert to be installed in early November.

Note 1: Culvert was resized from initial application to improve water flow, which reduced the need for second culvert at roundabout.

Note 2: Beneficiary information likely underestimates total beneficiaries, as it is based on the residents at the Jeffersonville Senior Housing on Mann's Meadow. It does not include other residents of the Village due to uncertainty of documentation.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents

Document Copy of Sub Contractor Info Cambridge DR Project .xlsx



Grantee Activity Number: RD-2 Town of Hancock IG-00009

Activity Title: RD-2 Hancock Churchville Culvert Replacement

Activity Category: Activity Status:

Construction/reconstruction of streets Completed

Project Number: Project Title:

RD-2 Muni Infrastructure Recovery & Repair RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date: Projected End Date:

02/11/2016 10/23/2017

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Hancock

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$451,602.00 |
| Total Budget | \$0.00 | \$451,602.00 |
| Total Obligated | \$0.00 | \$451,602.00 |
| Total Funds Drawdown | \$0.00 | \$451,602.00 |
| Program Funds Drawdown | \$0.00 | \$451,602.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$451,602.00 |
| Town of Hancock | \$0.00 | \$451,602.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$16,750.00 |

Ancillary Activities

Area ()

| Responsible Organization | Activity Type | Project # | Grantee Activity # | Activity Title | Program Income Account |
|-----------------------------|---|--|------------------------------------|--|---------------------------|
| Town of Hancock | Construction/reconstruct ion of streets | RD-2-E Municipal Infrastructure Extended | RD-2-E Town of Hancock IG-00009 | RD-2-E Hancock Churchville Culvert Replacement | General Account |

Activity Description:

The project will use \$363,250.00 in Disaster Recovery funds, in conjunction with \$39,805.00 in other resources, to remove an undersized culvert and replace it with a new bridge.

Location Description:

Churchville Road, Hancock, VT.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD-2 Town of Stockbridge LMI IG-00074

Activity Title: RD-2 Town of Stockbridge LMI Taggart Hill Rd

Reloc

Activitiy Category:

Construction/reconstruction of streets

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

09/17/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

10/23/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Stockbridge

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$103,018.00 |
| Total Budget | \$0.00 | \$103,018.00 |
| Total Obligated | \$0.00 | \$103,018.00 |
| Total Funds Drawdown | \$0.00 | \$103,018.00 |
| Program Funds Drawdown | \$0.00 | \$103,018.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$103,018.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The Town of Stockbridge will use CDBG-DR funds to complete the design and relocation of approximately 900 linear feet of Taggart Hill Road and associated utilities. The project, designed with support from Vermont Department of Conservation and Agency of Transportation, will make essential drainage improvements and armor the bank of Taggart Hill Road. Additionally, the stream bed of Taggart Brook will be widened to increase the hydraulic capacity of the stream, resulting in a less constrained and more flood resilient road during extreme weather. The road is abutted on both sides by the Lew Newell Wildlife Management Areas, which is owned by the State of Vermont.

Location Description:

Taggart Hill Road is located off of Route 107.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-2 Town of Stockbridge UN IG-00074

Activity Title: RD-2 Stockbridge UN Taggart Hill Road So. Reloc.

Activitiy Category:

Construction/reconstruction of streets

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

09/17/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

10/23/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Stockbridge

| Total Projected Budget from All Sources N/A \$136,557.00 Total Budget \$0.00 \$136,557.00 Total Obligated \$0.00 \$136,557.00 Total Funds Drawdown \$0.00 \$136,557.00 Program Funds Drawdown \$0.00 \$136,557.00 Program Income Drawdown \$0.00 \$0.00 Program Income Received \$0.00 \$0.00 Total Funds Expended \$0.00 \$136,557.00 Most Impacted and Distressed Expended \$0.00 \$0.00 Match Contributed \$0.00 \$22,729.00 | Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|---|-------------------------|--------------|
| Total Obligated \$0.00 \$136,557.00 Total Funds Drawdown \$0.00 \$136,557.00 Program Funds Drawdown \$0.00 \$136,557.00 Program Income Drawdown \$0.00 \$0.00 Program Income Received \$0.00 \$0.00 Total Funds Expended \$0.00 \$136,557.00 Most Impacted and Distressed Expended \$0.00 \$0.00 | Total Projected Budget from All Sources | N/A | \$136,557.00 |
| Total Funds Drawdown \$0.00 \$136,557.00 Program Funds Drawdown \$0.00 \$136,557.00 Program Income Drawdown \$0.00 \$0.00 Program Income Received \$0.00 \$0.00 Total Funds Expended \$0.00 \$136,557.00 Most Impacted and Distressed Expended \$0.00 \$0.00 | Total Budget | \$0.00 | \$136,557.00 |
| Program Funds Drawdown \$0.00 \$136,557.00 Program Income Drawdown \$0.00 \$0.00 Program Income Received \$0.00 \$0.00 Total Funds Expended \$0.00 \$136,557.00 Most Impacted and Distressed Expended \$0.00 \$0.00 | Total Obligated | \$0.00 | \$136,557.00 |
| Program Income Drawdown\$0.00\$0.00Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$136,557.00Most Impacted and Distressed Expended\$0.00\$0.00 | Total Funds Drawdown | \$0.00 | \$136,557.00 |
| Program Income Received\$0.00\$0.00Total Funds Expended\$0.00\$136,557.00Most Impacted and Distressed Expended\$0.00\$0.00 | Program Funds Drawdown | \$0.00 | \$136,557.00 |
| Total Funds Expended \$0.00 \$136,557.00 Most Impacted and Distressed Expended \$0.00 \$0.00 | Program Income Drawdown | \$0.00 | \$0.00 |
| Most Impacted and Distressed Expended \$0.00 \$0.00 | Program Income Received | \$0.00 | \$0.00 |
| · | Total Funds Expended | \$0.00 | \$136,557.00 |
| Match Contributed \$0.00 \$22,729.00 | Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| | Match Contributed | \$0.00 | \$22,729.00 |

Activity Description:

The Town of Stockbridge will use CDBG-DR funds to complete the design and relocation of approximately 900 linear feet of Taggart Hill Road and associated utilities. The project, designed with support from Vermont Department of Conservation and Agency of Transportation, will make essential drainage improvements and armor the bank of Taggart Hill Road. Additionally, the stream bed of Taggart Brook will be widened to increase the hydraulic capacity of the stream, resulting in a less constrained and more flood resilient road during extreme weather. The road is abutted on both sides by the Lew Newell Wildlife Management Areas, which is owned by the State of Vermont.

Location Description:

Taggart Hill Road, located off of Vermont Route 107.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD-2 Town of Waitsfield IG-00069
Activity Title: RD-2 Town of Waitsfield Pocket Park

Activitiy Category:

Rehabilitation/reconstruction of public facilities

Project Number:

RD-2 Muni Infrastructure Recovery & Repair

Projected Start Date:

04/14/2015

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

RD-2 Muni Infrastructure Recovery & Repair

Projected End Date:

10/31/2017

Completed Activity Actual End Date:

Responsible Organization:

Town of Waitsfield

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$96,759.00 |
| Total Budget | \$0.00 | \$96,759.00 |
| Total Obligated | \$0.00 | \$96,759.00 |
| Total Funds Drawdown | \$0.00 | \$96,759.00 |
| Program Funds Drawdown | \$0.00 | \$96,759.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$96,759.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| • | ***** | * |
| Match Contributed | \$0.00 | \$12,343.00 |

Activity Description:

The Town of Waitsfield will use CDBG-DR funds to construct the .05 acre Waitsfield Pocket Park in the Bridge Street business district along the Mad River, adjacent to the Waitsfield Covered Bridge. The Park will be cohesively integrated into the historic covered bridge and street access areas and designed to enhance the visual quality of the area, accent the river and guide access to these resources in an environmentally sound manner. The Park will be an attractive riverfront gathering space for pedestrians that enables safe enjoyment of the unique covered bridge and river vista within easy walking distance from the downtown core.

Location Description:

50 Bridge Street, Waitsfield, VT

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of public facilities 0 0/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

National Objective:

Project # / Title: RD-2-E BHA Red Clover / RD-2-E BHA Red Clover

Grantee Activity Number: RD-2-E BHA Red Clover Activity Title: RD-2-E BHA Red Clover

Activity Category: Activity Status:

Construction of new replacement housing Under Way

Project Number: Project Title:

RD-2-E BHA Red Clover

Projected Start Date:

RD-2-E BHA Red Clover

Projected End Date:

12/10/2013 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

Low/Mod Red Clover Commons Limited Partnership

 Overall
 Jul 1 thru Sep 30, 2018
 To Date

 Total Projected Budget from All Sources
 N/A
 \$158,577.00

 Total Budget
 \$0.00
 \$158,577.00

 Total Obligated
 \$0.00
 \$39,299.00

 Total Funds Drawdown
 \$0.00
 \$39,299.00

Program Funds Drawdown \$0.00 \$39,299.00



Responsible Organization:

| Program Income Drawdown | \$0.00 | \$0.00 |
|--|-------------|-------------|
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$39,299.00 | \$39,299.00 |
| Red Clover Commons Limited Partnership | \$39,299.00 | \$39,299.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Location Description:

Continuation of activity funded under Round 1 and Round 2-E as BHA Red Clover Commons Housing

Activity Progress Narrative:

Correction to reporting expended amount that was drawn back in December that had not been previously reported. akk

Melrose Terrace demolition has not yet begun. We're planning to begin work in the spring of 2019.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-2-E Buyouts HMGP Match and non-eligible FEMA / RD-2-

Grantee Activity Number: RD-2-E Residential Buyouts LMI targeted IG-00036

Activity Title: RD-2-E Res Buyouts Wash/Winds/Windh LMI



Activitiy Category:

Acquisition - buyout of residential properties

Project Number:

RD-2-E Buyouts HMGP Match and non-eligible FEMA

Projected Start Date:

10/13/2014

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

RD-2-E Property Buyouts HMGP Match & non-eligible

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

Two Rivers Ottauquechee Regional Commission

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$300,000.00 |
| Total Budget | \$0.00 | \$300,000.00 |
| Total Obligated | \$0.00 | \$300,000.00 |
| Total Funds Drawdown | \$1,090.00 | \$24,744.00 |
| Program Funds Drawdown | \$1,090.00 | \$24,744.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$1,090.00 | \$24,744.00 |
| Two Rivers Ottauquechee Regional Commission | \$1,090.00 | \$24,744.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

CDBG-DR2 RD-2 funding, combined with the previous CDBG-DR1 and CDBG-DR2 RD-1 allocation and state general funds through the Vermont Housing and Conservation Board (VHCB) will largely satisfy the remaining unmet needs for buyouts. By making this commitment, the state will maximize participation in the FEMA buyouts and at the same time assist those unable to access FEMA funding. This gives those most affected by flooding a better chance at full recovery and removes properties from danger and reduces future impacts from flooding, thus fostering responsible flood plain management. Funding will be used to assist communities and property owners meet the FEMA required 25% match and support FEMA-denied property buyouts at 75% of the pre-flood assessed property value statewide. In addition, a small portion of these funds will support land restoration once the demo and clearance of the parcels has been completed to provide community green space and/or limited recreational facilities in accordance with the deed restrictions to maintain in perpetuity any buyout property for a use that is compatible with open space, recreational, or wetlands management practices.

Location Description:

Washington, Windsor, and Windham Counties

Activity Progress Narrative:

No buyouts took place this period. Just reporting correction of expenditure of funds not previously recorded.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents

Document DOC091218.pdf

Document DOC092618 (1).pdf

Document Grafton monitoring visit letter 2018.pdf

Document Post monitoring visit letter Bethel Sept 2018.pdf

Project # / Title: RD-2-E Municipal Infrastructure Extended / RD-2-E Municipal

Grantee Activity Number: RD-2-E Town of Cambridge IG-00011

Activity Title: RD-2-E Cambridge Greenway/RR Bridge/Rt 15

Culvert

Activity Category: Activity Status:

Construction/reconstruction of streets Under Way

Project Number: Project Title:

RD-2-E Municipal Infrastructure Extended RD-2-E Municipal Infrastructure Extended

Projected Start Date: Projected End Date:

11/05/2015 12/31/2018

Benefit Type: Completed Activity Actual End Date:

Direct (Person)

National Objective: Responsible Organization:



| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$329,192.00 |
| Total Budget | \$0.00 | \$329,192.00 |
| Total Obligated | \$0.00 | \$329,192.00 |
| Total Funds Drawdown | \$209,499.00 | \$329,192.00 |
| Program Funds Drawdown | \$209,499.00 | \$329,192.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$209,499.00 | \$329,192.00 |
| Town of Cambridge | \$209,499.00 | \$329,192.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$82,125.00 |

Activity Description:

The Town of Cambridge is tackling two projects under this grant. The first is replacing the Greenway/Railroad Bridge over the Brewster River with a properly sized and propotioned bridge and the other project is replacing two under-sized culverts under Route 15.

Location Description:

Greenway/Railroad Bridge and Route 15

Activity Progress Narrative:

Bridge: Project Complete

Culverts: Contract awarded to Deroches Construction Services. Excavation of culvert approaches complete. Culvert ordered from pre-cast concrete plant. Shop drawings complete. Culvert to be installed in early November.

Note 1: Culvert was resized from initial application to improve water flow, which reduced the need for second culvert at roundabout.

Note 2: Beneficiary information likely underestimates total beneficiaries, as it is based on the residents at the Jeffersonville Senior Housing on Mann's Meadow. It does not include other residents of the Village due to uncertainty of documentation.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

| | | This Report Period | | Cumula | Cumulative Actual Total / Expected | | |
|--------------|-----|--------------------|-------|--------|------------------------------------|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Persons | 0 | 31 | 31 | 0/0 | 31/29 | 31/32 | 100.00 |

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Activity Supporting Documents

Document Route 15 Culvert NTP1.pdf

Document Route15Culvert_Meeting Minutes 20181010.pdf

Document Rt15Culvert_2018-09-14.pdf

Document Rt15Culvert_2018-09-19.pdf

Document Rt15Culvert_2018-09-21.pdf

Document Rt15Culvert_2018-09-25.pdf

Document Rt15Culvert_2018-09-27.pdf

Document IMG_5167.jpg

Image:



Document Image:

IMG_5232.jpg





Document Image:

IMG_9309.jpg





Grantee Activity Number: RD-2-E Town of Hancock IG-00009

Activity Title: RD-2-E Hancock Churchville Culvert Replacement

Activity Category: Activity Status:

Construction/reconstruction of streets Completed

Project Number: Project Title:

RD-2-E Municipal Infrastructure Extended RD-2-E Municipal Infrastructure Extended

Projected Start Date: Projected End Date:

02/11/2016 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod Town of Hancock

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$11,186.00 |
| Total Budget | \$0.00 | \$11,186.00 |
| Total Obligated | \$0.00 | \$11,186.00 |
| Total Funds Drawdown | \$0.00 | \$11,186.00 |
| Program Funds Drawdown | \$0.00 | \$11,186.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$11,186.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Direct (Person)

The project will use Disaster Recovery funds, in conjunction with Other Resources, to remove an undersized culvert and replace it with a new bridge.

Location Description:

Churchville Road, Hancock, VT

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: RD-2-E Town of Stockbridge LMI IG-00074 RD-2-E Town of Stockbridge LMI IG-00074 Taggart **Activity Title:** Hi

Activitiy Category: Activity Status:

Construction/reconstruction of streets Completed

Project Number: Project Title:

RD-2-E Municipal Infrastructure Extended RD-2-E Municipal Infrastructure Extended

Projected Start Date: Projected End Date:

09/15/2015 03/31/2018

Completed Activity Actual End Date: Benefit Type:

National Objective: Responsible Organization:

Low/Mod Town of Stockbridge

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A | \$8,050.00 |
| Total Budget | \$0.00 | \$8,050.00 |
| Total Obligated | \$0.00 | \$8,050.00 |
| Total Funds Drawdown | \$0.00 | \$8,050.00 |
| Program Funds Drawdown | \$0.00 | \$8,050.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | (\$1.00) | \$8,050.00 |
| Town of Stockbridge | (\$1.00) | \$8,050.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Area ()

The Town of Stockbridge will use CDBG-DR funds to complete the design and relocation of approximately 900 linear feet of Taggart Hill Road and associated utilities. The project designed with support from Vermont Department of Conservation and Agency of Transportation, will make essential drainage improvements and armor the bank of Taggart Hill Road. Additionally, the stream bred of Taggart Brook will be widened to increase the hydraulic capacity of the stream, resulting in a less constrained and more flood resilient road during extreme weather. The road is abutted on both sides by the Lew Newell Wildlife Management Areas, which is owned by the State of Vermont.

Location Description:

Taggart Hill Road is located off of Route 107.

Activity Progress Narrative:

Correcting entry of amount expended. akk



Accomplishments Performance Measures

This Report Period Total Cumulative Actual Total / Expected Total

of Linear feet of Public 0 504/504

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / Title: RD-2-E State Administration / RD-2-E State Administration

Grantee Activity Number: RD-2-E 20% State Administration non-targeted

Activity Title: RD-2-E 20% State Administration, non-targeted

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

RD-2-E State Administration RD-2-E State Administration

Projected Start Date: Projected End Date:

10/30/2015 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need State of Vermont Agency of Commerce & Community



()

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$13,468.71 |
| Total Budget | \$0.00 | \$13,468.71 |
| Total Obligated | \$0.00 | \$13,468.71 |
| Total Funds Drawdown | \$1,975.96 | \$12,005.11 |
| Program Funds Drawdown | \$1,975.96 | \$12,005.11 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$2,572.79 | \$12,005.11 |
| State of Vermont Agency of Commerce & Community | \$2,572.79 | \$12,005.11 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Provide staff oversight and administration of the Program for the non-targeted 20% allocation of the funding to ensure full compliance with all the rules and regulations.

Location Description:

Primarily at the main office located at One National Life Drive in Montpelier; however, the staff will be required to conduct onsite technical assistance and monitoring visits throughout the State.

Activity Progress Narrative:

Corrected amount drawn by \$596.33 that had not previously been recorded as expended. akk Staff continue to work with TRORC on the Buyouts, monitoring the Cambridge Culvert project and processing the final requisition.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: RD-2-E 80% State Administration, targeted Activity Title: RD-2-E 80% State Administration, targeted

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

RD-2-E State Administration

Projected Start Date:

RD-2-E State Administration

Projected End Date:

10/30/2015 12/31/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod State of Vermont Agency of Commerce & Community

| Overall | Jul 1 thru Sep 30, 2018 | To Date |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A | \$53,874.80 |
| Total Budget | \$0.00 | \$53,874.80 |
| Total Obligated | \$0.00 | \$53,874.80 |
| Total Funds Drawdown | \$7,903.88 | \$48,020.37 |
| Program Funds Drawdown | \$7,903.88 | \$48,020.37 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$10,291.19 | \$48,020.37 |
| State of Vermont Agency of Commerce & Community | \$10,291.19 | \$48,020.37 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Provide staff oversight and administration of the Program for the targeted 80% allocation of the funding to ensure full compliancew with all the rules and regulations.

Location Description:

Primarily at the main office located at One National Life Drive in Montpelier; however, the staff will be required to conduct onsite technical assistance and monitoring visits throughout the State.

Activity Progress Narrative:

Draw and correction of expenditure of funds from previously recorded. Staff working with TRORC on Buyout activities and wrapping up the Cambridge project.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

| Event Type | This Report Period | To Date |
|--|--------------------|---------|
| Monitoring, Audits, and Technical Assistance | 0 | 40 |
| Monitoring Visits | 0 | 0 |
| Audit Visits | 0 | 0 |
| Technical Assistance Visits | 0 | 25 |
| Monitoring/Technical Assistance Visits | 0 | 15 |
| Report/Letter Issued | 0 | 11 |

